TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

12/09

RECEIVED APR 27 2010

Test Ticket

NO. 38559 14197

BY:

Well Name & No. Wilfric #1 Test No. 1 Date 4-26-10

Company Staab Oil Co Elevation 2059 KB 2054 GL

Address 1607 Hopewell Rd. Hays, Ks 67601-9443

Co. Rep / Geo. Randy Killian Rig Shields rig 1

Location: Sec. 31 Twp. 12S Rge. 17W Co. Ellis State Ks

Interval Tested 3557-3602 Zone Tested Arbuckle

Anchor Length 45 Drill Pipe Run 3201 Mud Wt. 9.2

Top Packer Depth 3557-3552 Drill Collars Run — Vis 65

Bottom Packer Depth 3602 Wt. Pipe Run 360 WL 8

Total Depth 3658 Chlorides 2800 ppm System LCM 2#

Blow Description IFP - STRong Blow in 2min
FFP - STRong Blow in 2min
ISIP - NO Blow
FSIP - NO Blow 1ST 30min Then surface Blow

Rec 100	Feet of GIP		%gas	%oil	%water		%mud
Rec 765	Feet of CO		%gas	%oil	%water		%mud
Rec 310	Feet of MGO	15	%gas	75 %oil	%water	10	%mud
Rec	Feet of		%gas	%oil	%water		%mud
Rec	Feet of		%gas	%oil	%water		%mud

Rec Total 1075 BHT 110 Gravity 21 API RW — @ — °F Chlorides — ppm

(A) Initial Hydrostatic 1755	☑ Test 1125	T-On Location 0430	
(B) First Initial Flow 91	☐ Jars	T-Started 0516	
(C) First Final Flow 179	☐ Safety Joint	T-Open 0700	
(D) Initial Shut-In 1090	☐ Circ Sub	T-Pulled 0935	
(E) Second Initial Flow 215	☐ Hourly Standby	T-Out 1201	
(F) Second Final Flow 396	☑ Mileage 22RT 27.50	Comments	
(G) Final Shut-In 989	☐ Sampler		
(H) Final Hydrostatic 1729	☑ Straddle 600		
	☐ Shale Packer	☐ Ruined Shale Packer	
Initial Open 5	☑ Extra Packer	☐ Ruined Packer	
Initial Shut-In 60	☐ Extra Recorder	☐ Extra Copies	
Final Flow 30	☐ Day Standby	Sub Total Ø	
Final Shut-In 60	☐ Accessibility	Total 1752.50	
	Sub Total 1752.50		

Approved By [signature] Our Representative Ray Schwager Thank you

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test. Tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.