TEST TICKET

BEE FORMATION TESTING CO., INC.

P. O. BOX 491
GREAT BEND, KANSAS

DATE 12-27-53

No. 300

CUSTOMER'S ORDER NO.

NAME OF COMPANY Chas Hulme

ADDRESS TO MAIL INVOICE Cork Bldg Gt. Bend, Kansas

ADDRESS TO MAIL PRESSURE CHARTS Same

LEASE Keller WELL NO. 1 COUNTY Stafford STATE Kansas

TESTER B.E. Johnson APPROVED Jim B. McWilliams

DRILL STEM TEST NO. 1 SUCCESSFUL NO. 1 MIS-RUN NO.

SIZE HOLE 7⅞ TOOL JT. 4½ F.H.

RUBBER SIZE 6¾ x 30 x 2⅞ TEST TOOL SIZE 4⅝

PACKER SET AT 3599 ANCHOR SIZE 4½

TOTAL DEPTH WELL 3638 LENGTH ANCHOR 39'

PRESSURE RECORDER CAP. 2500 & 3500 DRILL PIPE RUN: DRY Yes WITH FLUID

RESULTS:

PACKER SET 3:22 A.M. TOOL OPEN 3:27 A.M. TOOL OPEN 30 min HRS.

BLOW Weak 7 min

RECOVERY 18 ft Rotary Mud

SHUT IN PRESSURE TIME 20 min MUD WT. 10.5 VIS. 40 WATER LOSS 10

BHP 75 IFP 0 FFP 0 HYDROSTATIC HEAD 1950

EXTRA EQUIPMENT None Run JARS NO. SIZE

OPERATOR TIME 10 TOOL RENTAL TIME 8

BEE FORMATION TESTING CO., INC. SHALL NOT BE LIABLE FOR DAMAGE OF ANY KIND TO THE PROPERTY OR PERSONNEL OF THE PARTY FOR WHOM A TEST IS MADE, OR FROM ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH OR IN THE COURSE OF THE USE OF ITS EQUIPMENT, ALL OF WHICH LOSS OR DAMAGE IS ASSUMED BY THE CUSTOMER. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT THE COST OF THE PARTY FOR WHOM TEST IS MADE.

9-22-13W

15-185-11965

BEE TESTING COMPANY

SUB-SURFACE RECORD

COMPANY Hulme Drilling Company DATE OF TEST 12-27-53

WELL NO. 1 TEST NO. 1 LEASE Keller

PRESSURE RECORDER CAP 2500# & 3500# MUD WT. 10.5

TOTAL DEPTH 3638' PACKER SET AT 3599'

RECOVERY 18' rotary mud.

TOOL OPEN: 30 minutes

CHOKE SIZE: TOP 1/2" BOTTOM 1/2" NO. OF COPIES 1

OPERATOR B. E. Johnson TEST TICKET NO. 300

SHUT IN PRESSURE TIME 20 minutes BHP 75# IFP 0 FFP 0 MUD COLUMN PRESSURE 1950#

PACKER SEAT FAILURE TOOL PLUGGED ANCHOR PLUGGED



BEE TESTING COMPANY

SUB-SURFACE RECORD

COMPANY Hulme Drilling Company DATE OF TEST 12-27-53

WELL NO. 1 TEST NO. 1 LEASE Keller

PRESSURE RECORDER CAP 2500# & 3500# MUD WT. 10.5

TOTAL DEPTH 3638' PACKER SET AT 3599'

RECOVERY 18' rotary mud.

TOOL OPEN: 30 minutes

CHOKE SIZE: TOP 1/2" BOTTOM 1/2" NO. OF COPIES 1

OPERATOR B. E. Johnson TEST TICKET NO. 300

SHUT IN PRESSURE TIME 20 minutes BHP 75# IFP 0 FFP 0 MUD COLUMN PRESSURE 1950#

PACKER SEAT FAILURE TOOL PLUGGED ANCHOR PLUGGED

