HOWCO 852

15-191-00187

18-32-1W

Halliburton
OIL WELL CEMENTING CO.

TEMPERATURE SURVEY

Location

COMPANY STELBAR OIL CORPORATION

FILE

WELL O'HARA # 1

FIELD Wildcat

County Sumner State Kansas

Sec. - Twp - Rge -

Survey

COMPANY STELBAR OIL CORP.
WELL O'HARA # 1 FILE
FIELD Wildcat
County Sumner State Kansas
Sec. - Twp - Rge -
Survey

Log Measured From 5' above Ground Elevation -

Drilling Measured From " Level Elevation -

Permanent Datum " " Elevation -

Date of Cementing 4-4-55 Time 12:00 P.M.

Date of Survey 4-5-55 Time 8:00 A.M.

Amount of Cement 225 Sacks Type Pozmix

Amount of Admix ½ Type Floceal

Casing Size	Casing Depth		Diam. of Hole	Depth	
8-5/8"	from 0	to 350'	12"	from 0	to 350'
5-1/2"	from 0	to 3735'	7"	from 350'	to 3737'
	from	to		from	to
	from	to		from	to

Survey Begins at 1500' Ft. Ends at 3668' Ft.

Bottom Hole Temp. 121° °F Max. Temp. 121° °F

Run No. One Approx. Top Cement 2755' Ft.

Recorded by Bob Whetsell Witnessed by Mr. Robbins

REMARKS OR OTHER DATA

TEMPERATURE IN DEGREES FAHRENHEIT