Cont'r - Midwestern Driller's

STATE: Kansas	FIELD:
COUNTY: Grant	COMPANY: Panhandle Eastern Pipe Line Co.
SEC.: 12 / WELL NO.: 1	FARM: Kuhn
T.: 28 / R.: 37 W	DATE COM.: 6-24-44 / DATE COMPL.: 9-21-44
	FOOTAGE LOC.: NEc SW 200'S & 200' W of Cen.
	SHOT QUARTS / BETWEEN
	ACID GALS. / BETWEEN
ALT.	CASING: 10-3/4" OD 585' Cem. 7" OD 2338' Cem.
INIT'L. PROD.: 7,643 MCF	REMARKS: "Tops: Herington (Est) 2386 Winfield 2435 Krider 2480 Ft. Riley (Est) 2530 Florence Flint 2573 "
T.D.: 2770 PB 2594	

T Herington 2386 (Est.)

T. Winfield 2435

T. Krider - 2480

T. Ft. Riley - 2530 [Est.]

T. Florence Flint - 2573

"red rock & mud (very wet mud, may carry wtr.)"

T.D. 2770 PB 2594

At 2350 "Ran 2338' of 7" OD 20# csg, Cemented w/750 sacks Portland Cement w/4% Aguagel using 7" OD 8 Rd. Thd. Plastic Guide Show. Temperature Survey showed cement to 800' of surface."

"Ran 9 joints 5½" OD 14 lb. liner. (267')

"Gas Log
2381-2390 Open Flow 200
2440-2451 " " 665
2510-2518 " " 1475
12 hr shut in" " 2048
74 hr shut in" " 2,543 MCF
(11-25-44 State Test) "

(OVER)