Attachment to Form ACO-1

COPY

OXY USA Inc.
Brown Shully A #1
Sec 16-28S-4E
Butler County, Ks

Drill Stem Test Taken:

DST #1
2440-2460
Recovered 20' of clean oil, 90' slightly oil cut waterly mud
(1% oil, 25% wtr., 74% mud) and 240' of wtr. w/show of oil.
HP: 1195 PSI, IFP: 15 MIN = 62 TO 72 PSI, ICIP: 30 MIN = 655 PST,
FFP: 30 MIN = 124 TO 145 PSI, FCIP 60 MIN = 686 PSI. FHP: 1163 PSI.

DST #2
2460 - 2483
Strong blow in 1 min, FF: Strong blow throughout. Recovered 2' oil, 90' oil cut muddy wtr, (7% oil, 28% mud, 65% wtr.) 60' of slightly oil cut muddy wtr, (2% oil, 25% mud, 73% wtr.)
1350' of wtr. chlorides = 18000 ppm. IHP 1195 PSI IFP 15 MIN, 93 TO 312 PSI, ICIP 30 MIN, 925 PSI, FFP 30 MIN, 375 TO 665 PSI, FCIP 60 MIN 925 PSI, FHP 1174 PSI.

DST #3
2488- 2495
If strong blow throughout, FF strong blow throughout. Recovered 1880' of clean oil. Gravity 36. 65' of heavy oil cut mud. (35% oil, 65% mud) 55' of oil muddy wtr. (5% oil, 35% mud, 60% wtr) IHP 1184 PSI, IFP 15 MIN, 114 TO 354 PSI ICIP 30 MIN 956 PSI FFP 30 MIN 437 TO 697 PSI FCIP 60 MIN 956 PSI FHP 1184 PSI.