WELL LOG BUREAU --- KANSAS GEOLOGICAL SOCIETY
412 Union National Bk. Bldg., Wichita, Kansas


15-163-01958

Company - THE TEXAS COMPANY
Farm - H. Berland No. 2

SEC. 19 T. 10 R. 19W
SW NE SW

Total Depth. 3784'
Comm. 5-27-48 Comp. 6-25-48
Shot or Treated.
Contractor. Stickle Drilling Co.
Issued. 8-14-48

County. Rooks
KANSAS



Elevation. 2213 Ind.

Production. Pumping 216 BO & 167 BW

CASING:
8-5/8" 1609' Cem. w/800 sx
5-1/2" 3783' Cem. w/100 sx

Figures Indicate Bottom of Formations.

clay	30
sand	85
shale & shells	230
sand, shale & shells	300
shale & shells	935
sand, shale & shells	990
shale & shells	1035
sand, shale & shells	1340
shale	1500
shale & red bed	1545
red bed & sand	1600
red bed	1602
anhydrite	1645
red shale & shells	1730
shale & shells	2109
sand	2210
shale & lime	2235
lime	2785
lime & shale	3080
lime	3116
shale & lime	3234
lime	3455
lime sdy	3470
lime	3765
conglomeration	3783
lime	3784
Total Depth	

Tops:

Heebner	3425
Lansing	3463
Simpson	3742
Arbuckle	3782

6-9-48 Ran DST #1, packer at 3482', open 45 minutes, recovered 30' of drilling fluid, no water or oil show.
6-12-48 Ran Schlumberger. Ran DST #2 packer at 3748, open 1 hour, recovered 30' drilling mud.
6-20-48 Drilled cement plug, hole filled up 1200' w/oil in 2 hours, total fillup of 2500' in 15 hours.
6-21-48 Swabbed hole down to 500' off bottom, then swabbed 23 bbl from 500' off bottom in one hour.
6-25-48 Pumped 216 BO & 167 BW in 24 hrs.