(3)

4/10

TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

Test Ticket

NO. 042667 15967

Well Name & No. Parson 1-36 Test No. 1 Date 6/21/11

Company Lario Oil & Gas Company Elevation 2978 KB 2983 GL

Address 301 S Market ST Wichita KS 67202-3805

Co. Rep / Geo. Tim Lauer Rig Falcon

Location: Sec. 36 Twp. 12S Rge. 32W Co. Gove State KS

Interval Tested 4070-4099 Zone Tested Lansing "D"

Anchor Length 29 Drill Pipe Run 4100 Mud Wt. 9.0

Top Packer Depth 4065 Drill Collars Run 120 Vis 47

Bottom Packer Depth ~~4070~~ 4070 Wt. Pipe Run 0 WL 8.0

Total Depth 4099 Chlorides 2,400 ppm System LCM 1

Blow Description Weak Surface Blow
No Return Blow
Weak Surface Blow
No Return Blow

Rec 5	Feet of OSpoted M	%gas	%oil	%water	100	%mud
Rec	Feet of	%gas	%oil	%water		%mud
Rec	Feet of	%gas	%oil	%water		%mud
Rec	Feet of	%gas	%oil	%water		%mud
Rec	Feet of	%gas	%oil	%water		%mud

Rec Total 5 BHT 114 Gravity ——— API RW ——— @ ——— °F Chlorides ——— ppm

(A) Initial Hydrostatic	2,028	☑ Test	1225-	T-On Location	15:00
(B) First Initial Flow	13	☐ Jars		T-Started	16:41
(C) First Final Flow	13	☐ Safety Joint		T-Open	19:08
(D) Initial Shut-In	472	☑ Circ Sub NC		T-Pulled	20:50
(E) Second Initial Flow	14	☐ Hourly Standby		T-Out	23:12
(F) Second Final Flow	15	☑ Mileage RT 103.60		Comments	
(G) Final Shut-In	516	☐ Sampler			
(H) Final Hydrostatic	1,987	☐ Straddle		☐ Ruined Shale Packer	
		☐ Shale Packer		☐ Ruined Packer	
Initial Open	15	☐ Extra Packer		☐ Extra Copies	
Initial Shut-In	30	☐ Extra Recorder		Sub Total	0
Final Flow	30	☐ Day Standby		Total	1328.60
Final Shut-In	60	☐ Accessibility		MP/DST Disc't	
		Sub Total	1328.60		

Approved By Tim J. Lauer Our Representative

TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

4/10

Test Ticket

NO. 042668

Well Name & No. Parson 1-36 Test No. 2 Date 6/22/11

Company Lario Oil & Gas Company Elevation 2978 KB 2973 GL

Address 301 S Market ST Wichita KS 67202-3805

Co. Rep / Geo. Tim Lauer Rig Falcon

Location: Sec. 36 Twp. 12S Rge. 32W Co. Gove State KS

Interval Tested 4145-4175 Zone Tested Kansas City "H"

Anchor Length 30 Drill Pipe Run 4064 Mud Wt. 9.1

Top Packer Depth 4140 Drill Collars Run 120 Vis 59

Bottom Packer Depth 4145 Wt. Pipe Run 0 WL 9.6

Total Depth 4175 Chlorides 3200 ppm System LCM 1

Blow Description Weak Surface Blow
No Return Blow
Weak Surface Blow
No Return Blow

Rec 10	Feet of 0 Scum W M	%gas	%oil .5	%water 95	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	

Rec Total 10 BHT 115 Gravity ____ API RW .85 @ 80 °F Chlorides 7,500 ppm

(A) Initial Hydrostatic 2,088
(B) First Initial Flow 14
(C) First Final Flow 18
(D) Initial Shut-In 1,031
(E) Second Initial Flow 19
(F) Second Final Flow 21
(G) Final Shut-In 948
(H) Final Hydrostatic 2,055

Initial Open 30
Initial Shut-In 45
Final Flow 45
Final Shut-In 60

- ☑ Test 1225
- ☐ Jars
- ☐ Safety Joint
- ☑ Circ Sub N/C
- ☑ Hourly Standby ~~8 hr~~
- ☑ Mileage 64RT $89.60
- ☐ Sampler
- ☐ Straddle
- ☐ Shale Packer
- ☐ Extra Packer
- ☐ Extra Recorder 145hrs
- ☑ Day Standby Picking Tool 10:00 6/24 am.
- ☐ Accessibility
- Sub Total 1329.60

T-On Location 10:30
T-Started 12:00
T-Open 14:21
T-Pulled 17:21
T-Out 19:25

Comments Last test here for me. I started my day off 6/24. End 7:35 6/22

- ☐ Ruined Shale Packer
- ☐ Ruined Packer
- ☐ Extra Copies
- Sub Total 483.43
- Total 1813.03
- MP/DST Disc't

Approved By Tim Lauer Our Representative

TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

4/10

JUN 2 8 2011

Test Ticket

NO. 43160

Well Name & No. PARSONS 1-36 Test No. 3 Date 6-24-11

Company LARIO Oil & GAS Company Elevation 2978 KB 2973 GL

Address 301 S. Market St. Wichita KS 67202

Co. Rep / Geo. Tim Lauer Rig FALCON

Location: Sec. 36 Twp. 12S Rge. 32W Co. Logan State KS

Interval Tested 4540-4595 Zone Tested Johnson

Anchor Length 55' Drill Pipe Run 4419 Mud Wt. 9.3

Top Packer Depth 4536 Drill Collars Run 120 Vis 54

Bottom Packer Depth 4540 Wt. Pipe Run Ø WL 8.0

Total Depth 4595 Chlorides 1500 ppm System LCM 2

Blow Description IF: BOB in 5 Min
IS: Built to 1" Return Blow
FF: BOB in 30 Seconds.
FS: Built to 5" Return Blow

Rec	Feet of GIP = 1116	100	%gas		%oil		%water		%mud
Rec 58 ~~62~~	Feet of Free Oil		%gas	100	%oil		%water		%mud
Rec 62	Feet of gcmo	10	%gas	80	%oil		%water	10	%mud
Rec 62	Feet of gcmo	20	%gas	60	%oil		%water	20	%mud
Rec 120	Feet of gcmo	10	%gas	65	%oil		%water	25	%mud

Rec Total 302 BHT 124 Gravity 28 API RW 1 @ 1 °F Chlorides 1 ppm

(A) Initial Hydrostatic	2406	☒ Test	1225	T-On Location	22:15
(B) First Initial Flow	59	☐ Jars		T-Started	22:51
(C) First Final Flow	103	☐ Safety Joint		T-Open	12:52
(D) Initial Shut-In	312	☒ Circ Sub	NC	T-Pulled	04:52
(E) Second Initial Flow	100	☒ Hourly Standby		T-Out	07:52
(F) Second Final Flow	157	☒ Mileage	74 RT. 10360	Comments	
(G) Final Shut-In	309	☐ Sampler			
(H) Final Hydrostatic	2317	☐ Straddle		☐ Ruined Shale Packer	
		☐ Shale Packer		☐ Ruined Packer	
Initial Open	30	☐ Extra Packer		☐ Extra Copies	
Initial Shut-In	60	☐ Extra Recorder		Sub Total	Ø
Final Flow	60	☐ Day Standby		Total	1337
Final Shut-In	90	☐ Accessibility		MP/DST Disc't	
		Sub Total	~~1337~~ 1328		

Approved By Tim T. Lauer Our Representative Mike Roberts