TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

4/10

RECEIVED MAR 02 2011 KCC WICHITA

Test Ticket

NO. 041845 15457

Well Name & No. Larry Rein #1 Test No. 1 Date 2-28-11

Company Mai Oil Operations, Inc. Elevation 1621 KB GL

Address 8411 Preston Rd. Ste. #800 Dallas, TX 75225

Co. Rep / Geo. Kitt Noah Rig Southwind #3

Location: Sec. 2 Twp. 13S. Rge. 14W. Co. Russell State KS

Interval Tested 2782-2844 Zone Tested LKC A-B

Anchor Length 62' Drill Pipe Run Mud Wt. 8.7

Top Packer Depth 2777 Drill Collars Run 0 Vis 54

Bottom Packer Depth 2782 Wt. Pipe Run 0 WL 8.0

Total Depth 2844 Chlorides 2000 ppm System LCM N/A

Blow Description IF- Very weak building blow. Built to 1½ inches.
ISI- No Return.
FF- No blow. Flushed. Surface bubbles. Died @ 1.5 minutes. Pulled Tool.

Rec 10	Feet of Mud w/ oil spots	%gas	%oil	%water 100	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	

Rec Total 10 BHT 85 Gravity ____ API RW ____ @ ____ °F Chlorides ____ ppm

(A) Initial Hydrostatic 1366	☑ Test 1125	T-On Location 0145	
(B) First Initial Flow 15	☐ Jars	T-Started 0353	
(C) First Final Flow 19	☐ Safety Joint	T-Open 0523	
(D) Initial Shut-In 80	☐ Circ Sub	T-Pulled 0720	
(E) Second Initial Flow 16	☐ Hourly Standby	T-Out 0845	
(F) Second Final Flow	☑ Mileage 35X2 70 RT 87.50	Comments Batt-0354	
(G) Final Shut-In	☐ Sampler		
(H) Final Hydrostatic 1327	☐ Straddle	☐ Ruined Shale Packer	
	☐ Shale Packer	☐ Ruined Packer	
Initial Open 45	☐ Extra Packer	☐ Extra Copies	
Initial Shut-In 45	☐ Extra Recorder	Sub Total 0	
Final Flow Flushed - Pulled	☐ Day Standby	Total 1212.50	
Final Shut-In	☐ Accessibility	MP/DST Disc't	
	Sub Total 1212.50		

Approved By Kitt Noah Our Representative D. Rash

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.

TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

4/10

RECEIVED
MAR 22 2011
BY:

Test Ticket

NO. 042778 15544

Well Name & No. Schoenberger #3 Test No. 1 Date 3-19-11

Company Jason Oil Company Elevation 1736 KB 1731 GL

Address 3718 83rd St. Russell, KS 67665

Co. Rep / Geo. Francis Wheeler Rig Royal 1

Location: Sec. 32 Twp. 14S Rge. 14W Co. Russell State KS

Interval Tested 2915-2960 Zone Tested LKC A-B-C

Anchor Length 45' Drill Pipe Run Mud Wt. 9.0

Top Packer Depth 2910 Drill Collars Run Vis 50

Bottom Packer Depth 2915 Wt. Pipe Run WL 8.0

Total Depth 2960 Chlorides 1600 ppm System LCM 2#

Blow Description IF- Weak building blow. Built to 5 inches.
ISI- Surface return @ 6 minutes. Died @ 15 minutes.
FF- Weak building blow. B.O.B. in 37 minutes.
FSI- Surface return @ 11 minutes. Died @ 22 minutes.

Rec 20	Feet of SOCM	%gas 8	%oil	%water	%mud 92
Rec 60	Feet of M/W10	%gas 10	%oil 15	%water 75	%mud
Rec 60	Feet of W/M10	%gas 10	%oil 50	%water 40	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 140 BHT 100 Gravity ____ API RW .150 @ 52 °F Chlorides 70,000 ppm

(A) Initial Hydrostatic 1389	☑ Test 1125-	T-On Location 1145
(B) First Initial Flow 37	☐ Jars	T-Started 1330
(C) First Final Flow 57	☐ Safety Joint	T-Open 1508
(D) Initial Shut-In 678	☐ Circ Sub	T-Pulled 1840
(E) Second Initial Flow 57	☐ Hourly Standby	T-Out 2015
(F) Second Final Flow 96	☑ Mileage 36X2 72RT 90-	Comments Bott-1313
(G) Final Shut-In 664	☐ Sampler	Slid 12 to 14 feet.
(H) Final Hydrostatic 1356	☐ Straddle	☐ Ruined Shale Packer
	☐ Shale Packer	☐ Ruined Packer
Initial Open 30	☐ Extra Packer	☐ Extra Copies
Initial Shut-In 60	☐ Extra Recorder	Sub Total 0
Final Flow 60	☐ Day Standby	Total 1215-
Final Shut-In 60	☐ Accessibility	MP/DST Disc't
	Sub Total 1215-	

Approved By ____ Our Representative D. Rash

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.

TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

4/10

RECEIVED
MAR 22 2011
BY:

Test Ticket

NO. 042779

Well Name & No. Schoenberger Test No. 2 Date 3-20-11

Company Jason Oil Company Elevation 1736 KB 1731 GL

Address 3718 83rd St. Russell, KS 67665

Co. Rep / Geo. Francis Whistler Rig Royal 1

Location: Sec. 32 Twp. 14S Rge. 14W Co. Russell State KS

Interval Tested 3143-3167 Zone Tested Arbuckle

Anchor Length 24' Drill Pipe Run 3134 Mud Wt. 9.1

Top Packer Depth 3138 Drill Collars Run 0 Vis 50

Bottom Packer Depth 3143 Wt. Pipe Run 0 WL 8.8

Total Depth 3167 Chlorides 4000 ppm System LCM 1.5#

Blow Description IF- Strong building blow. B.O.B. in 15 seconds.
ISI - No Return.
FF - No blow.
FSI - No Return.

Rec 496	Feet of Mostly Mud	%gas	%oil 30	%water 70	%mud	
Rec 2092	Feet of Muddy Water	%gas	%oil ~~950~~	%water 5	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	

Rec Total 2588 BHT 108 Gravity / API RW .145 @ 65 °F Chlorides 58,000 ppm

(A) Initial Hydrostatic 1504	☑ Test 1125	T-On Location 1500	
(B) First Initial Flow 708	☐ Jars	T-Started 1530	
(C) First Final Flow 1103	☐ Safety Joint	T-Open 1634	
(D) Initial Shut-In 1103	☐ Circ Sub	T-Pulled 1835	
(E) Second Initial Flow 1103	☐ Hourly Standby	T-Out 2030	
(F) Second Final Flow 1103	☑ Mileage 36X2 72RT 90-	Comments Bott-1530	
(G) Final Shut-In 1103	☐ Sampler		
(H) Final Hydrostatic 1481	☐ Straddle	☐ Ruined Shale Packer	
	☐ Shale Packer	☐ Ruined Packer	
Initial Open 30	☐ Extra Packer	☐ Extra Copies	
Initial Shut-In 30	☐ Extra Recorder	Sub Total 0	
Final Flow 30	☐ Day Standby	Total 1215-	
Final Shut-In 30	☐ Accessibility	MP/DST Disc't	
	Sub Total 1215-		

Approved By _____ Our Representative D. Rasl

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.