4/10

TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

RECEIVED MAY 31 2011 BY:

Test Ticket

NO. 042100 15809

Well Name & No. Krebs Credit Shelter 1-31 Test No. 1 Date 5-21-11

Company Lario Oil & Gas Company Elevation 2650 KB 2640 GL

Address 301 S. Market Wichita, KS 67202

Co. Rep / Geo. Brad Rine Rig Duke 4

Location: Sec. 31 Twp. 14S Rge. 31W Co. Gove State KS

Interval Tested 3707 3740 Zone Tested Lansing B

Anchor Length 33 Drill Pipe Run 3694 Mud Wt. 8.9

Top Packer Depth 3702 Drill Collars Run — Vis 48

Bottom Packer Depth 3707 Wt. Pipe Run — WL 7.2

Total Depth 3740 Chlorides 2200 ppm System LCM 1

Blow Description IF: ½ blow died in 7 min.
IS: No return.
FF: No blow.
FS: No return.

Rec 10	Feet of mud oil spots	%gas	%oil	%water 100	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 10 BHT 108 Gravity — API RW — @ — °F Chlorides — ppm

(A) Initial Hydrostatic 1799	☑ Test 1125	T-On Location 6:45	
(B) First Initial Flow 31	☑ Jars 250	T-Started 8:55	
(C) First Final Flow 31	☑ Safety Joint 75	T-Open 11:05	
(D) Initial Shut-In 39	☑ Circ Sub N/C	T-Pulled 13:35	
(E) Second Initial Flow 32	☐ Hourly Standby	T-Out 15:20	
(F) Second Final Flow 31	☑ Mileage 70 ~~RT~~ 98	Comments	
(G) Final Shut-In 33	☐ Sampler		
(H) Final Hydrostatic 1764	☐ Straddle	☐ Ruined Shale Packer	
	☐ Shale Packer	☐ Ruined Packer	
Initial Open 30	☐ Extra Packer	☐ Extra Copies	
Initial Shut-In ~~30~~ 45	☐ Extra Recorder	Sub Total ⊘	
Final Flow 30	☐ Day Standby	Total 1548	
Final Shut-In ~~30~~ 45	☐ Accessibility	MP/DST Disc't	
	Sub Total 1548		

Approved By Brad Rine Our Representative BT

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.

TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

4/10

MAY 31 2011

Test Ticket

NO. 042676

Well Name & No. Krebs Credit Shelter 1-31 Test No. 2 Date 5-23-11

Company Lario Oil & Gas company Elevation 2650 KB 2640 GL

Address 301 S. Market Wichita, KS 67202

Co. Rep / Geo. Brad Rine Rig Duke 4

Location: Sec. 31 Twp. 14S Rge. 31W Co. Gove State KS

Interval Tested 4256 4312 Zone Tested Johnson

Anchor Length 56 Drill Pipe Run 4250 Mud Wt. 9.3

Top Packer Depth 4251 Drill Collars Run — Vis 66

Bottom Packer Depth 4256 Wt. Pipe Run — WL 7.2

Total Depth 4312 Chlorides 3200 ppm System LCM 1

Blow Description IF: Surface blow died in 6 min.

IS: No return.

FF: No blow.

FF: No return.

Rec 5	Feet of Mud	%gas	%oil	%water 100	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	
Rec	Feet of	%gas	%oil	%water	%mud	

Rec Total 5 BHT 117 Gravity — API RW — @ — °F Chlorides — ppm

(A) Initial Hydrostatic 2073	☑ Test 1225	T-On Location 20:10	
(B) First Initial Flow 35	☑ Jars 250	T-Started 20:57	
(C) First Final Flow 30	☑ Safety Joint 75	T-Open 22:52	
(D) Initial Shut-In 280	☑ Circ Sub N/C	T-Pulled 60:52	
(E) Second Initial Flow 29	☐ Hourly Standby	T-Out 3:00	
(F) Second Final Flow 29	☑ Mileage 70 RT 98	Comments	
(G) Final Shut-In 298	☐ Sampler		
(H) Final Hydrostatic 2047	☐ Straddle	☐ Ruined Shale Packer	
	☐ Shale Packer	☐ Ruined Packer	
Initial Open 30	☐ Extra Packer	☐ Extra Copies	
Initial Shut-In 30	☐ Extra Recorder	Sub Total 9666.86	
Final Flow 30	☑ Day Standby 753 Total Dry 29hrs 9666.86	Total 26142.86	
Final Shut-In 30	☐ Accessibility	MP/DST Disc't	
	Sub Total 16476		

Approved By Brad Rine Our Representative

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.