# RUPE OIL COMPANY, INC.

P.O. BOX 2273 · 434 OHIO, WICHITA, KANSAS 67201 · (316) 262-3748


BIEBERLE #1 - NE NW NE of Section 10-18S-11W, Barton County, Kansas

Drilling Contractor: Dunne-Gardner Petroleum, Inc.
Wichita, Kansas

Geologist: William G. Clement
Wichita, Kansas

April 14, 1981 - Filed Intent to Drill with State Corporation Commission.
Laughlin-Simmons & Co. of Kansas 'staked location' and 'ran elevation.'

ELEVATION: 1795' Ground
1805' Kelly Bushing

May 6, 1981 - Began to move in 'rotary tools' today, will take several days.

May 8, 1981 - Spudded at 10:00 a.m. yesterday (5/7/81), set 8 5/8" 24# Surface Casing at 270', cemented with 200 sacks Common Cement, 2% Gel, 3% Calcium Chloride. Plug was down at 8:00 p.m.
Drilling under Surface Casing this morning.

May 9, 1981 - Drilling at 1247' at 7:00 a.m.

May 10, 1981 - Drilling at 1982' at 7:00 a.m.

May 11, 1981 - Drilling at 2657' at 7:00 a.m.

May 12, 1981 - Drilling at 3058' at 9:30 a.m.

May 13, 1981 - Drilling at 3191' at 6:30 a.m.

| | |
|---|---|
| Top of ANHYDRITE | 618' or +1187' |
| Base of ANHYDRITE | 640' or +1165' |
| BROWN LIME | 3008' or -1203' |
| LANSING | 3035' or -1230' |

Took DRILL STEM TEST #1 from 3079' - 3123'.
Tool open 30 minutes; shut in 30 minutes; open 5 minutes, no final.
Had very weak blow, died in 5 minutes, flushed tool, very weak blow, died on 2nd opening.
Initial Shut In Pressure 63#, Initial Flow Pressure 63-63#, Final Flow 63#.

May 14, 1981 - Rotary Total Depth 3351' - No 'ARBUCKLE'.
Dry and abandoning. Plugging today.
Plugged with 110 sacks 50/50 Pozmix, 6% total Gel.
Spot bottom Plug at 540',
spot middle Plug at 260',
spot top Plug at 40' to surface.

4/14/81 - Joe -

Re: BIEBERLE
Barton County, Kansas

Mr. Rupe advised DUNNE-GARDNER (Jack Dunne) will be able to move in 'rig' in the next two or three days -- check 'title' via phone call.

4/16/81 - Joe left at noon for Bushton, Great Bend.

3400'

Lse #1323 - ROSE R. BIEBERLE - NE NW NE of Section 10-18S-11W, Barton County, Kansas

Drilling Contractor: Dunne-Gardner Petroleum, Inc. (Jack Dunne 265-1611)
200 West Douglas, Suite 250 Rig #3 (Scott Mason-Toolpusher)
Wichita, Kansas 67202 (Great Bend #316-792-5174 and ask for Rig #3)

5/8/81 Wm G. Clement
Geologist: ~~Martha T. Kopper~~ Office 262-3748 Highland Manor/Great Bend
Wichita, Kansas Home ~~686-5079~~ 264-4226 316-792-2431 Room #236

Mud: DAVIS Cement: HALLIBURTON Gas Detector: None Testing:

4/14/81 Filed 'Intent to Drill' with State Corporation Commission. 2:30 p.m.
Ordered 'staking and elevation' wf Laughlin-Simmons & Co.
(In area today - will radio engineer--and back track--special)

4/14/81 Laughlin-Simmons 'staked and ran elevation'.
4/16/81 Joe Cassell 'checking' title.
4/21/81 Jack Dunne called/moving in on their location then ours in about 1 week or 10 days, per Clement.

4/28/81 Executed 'contract' returned to Dunne-Gardner today.
5/ 1/81 Jack Dunne, Jr. called/Clement - will be moving in Monday, May 4th.
5/ 5/81 " Clement/will be moving in starting today--moving themselves will take several days.

5/ 8/81 9:00 a.m./Dunne-Gardner called 'spudded' yesterday (5/7/81) at 10:00 a.m. set 8 5/8" at 270' cemented with 200 sacks cement. Plug was down at 8:00 p.m. Drilling under Surface Casing this morning.

5/11/81 9:00 a.m. (Kathy-Dunne & Gardner called)
Sat. 5/9 - Drlg at 1247'
Sun. 5/10 - Drlg at 1982'
today - Drlg at 2657' at 7:00 a.m.

5/12/81 10:00 a.m. Clement called in/
Drlg depth at 9:30 a.m. 3058' - no show

5/13/81 8:15 a.m. Clement called in/
Drlg depth 3191' at 6:30 a.m.
DST #1 3079 - 3123' 30-30-5-no final.
Very weak blow, died in 5", flushed tool, very weak blow, died in 2nd opening.
ISIP 63#, IF 63-63#, FF 63#.

5/14/81 8:15 a.m. Clement called in/ 'no Arbuckle'
RTD 3351' D&A Plugging

According to Halliburton's ticket #182595 dated 5/14/81
110 sacks 50/50 Poz 6% total Gel
Spot bottom plug at 540'
Spot middle plug at 260'
Spot top plug at 40' to Surface.

INVESTORS
5/6/81 Higgins 1/2 (263-6148)
5/7/81 Jim McConnell 838-1421 1/32
ELEVATION: 1795' Gr.
5/8/81 +10' 1805 K.B.
5/12/81 1/32nd Dick Custine 788-2811
Ernie Doyon Co. 685-8701

| | |
|---|---|
| ANHYDRITE | 618' or +1187' |
| Base ANHYDRITE | 640' or +1165' |
| BROWN LIME | 3008' or -1203' |
| LANSING | 3035' or -1230' |

(running 5' low to John Evans Well)
(3' high to another producer HamiltonA