SUN OIL WELL CEMENTING INC

Date 12-31-66 **DRILL STEM TEST RECOVERY REPORT** Ticket No. 5463

Company Woodman & Tannitti Contractor Co. Tools

Well No. 1 Lease Musenberg County Barton Sec. 36 Rg. 18 Twp. 11

Test No. 1 Size Hole 7 7/8 Packer Size 6 3/4 Drill Pipe Size 4 1/2

Interval Tested From 3150 To 3190 Depth of Well 3190 Size Choke 5/8

Fluid Recovered In Flexweight Temp. Elev.

Initial Hyd. 1742 P.S.I Final Hyd. 1742 P.S.I.

First Initial Flow Pressure 38 P.S.I. Opened Tool 7:30 A.M. ~~P.M.~~

First Final Flow Pressure 47 P.S.I. First Flow Pres. 30 Min.

Initial Closed-in Pressure 85 P.S.I. Initial Closed-in Pres. 30 Min.

Second Initial Flow Pressure 47 P.S.I. Second Flow Pres. 30 Min.

Second Final Flow Pressure 66 P.S.I. Final Closed-in Pres. 30 Min.

Final Closed-in Pressure 104 P.S.I.

Blow Weak blow for 30 min. Flushed tool good surge

Recovery 60' Mud traseof oil

Remarks

Approved By Dent Tester Teel