
WELL LOG BUREAU—KANSAS GEOLOGICAL SOCIETY
508 East Murdock, Wichita, Kansas

Company. SKELLY OIL COMPANY
Farm. Galen Gibson No. 1

SEC. 2 T. 21 R. 8W
NE SW SW
990' fr. SL, 990' fr. WL of Sec. 2.
County Rice
KANSAS



Total Depth. 3401'
Comm. 12-16-57 Comp. 1-1-58
Shot or Treated.
Contractor. Claude Wentworth Drilling Company, Inc.
Issued. 2-15-58

CASING:
8 5/8" 284' cem w/250 sx

Elevation. 1642' D.F.

Production. Dry

Figures Indicate Bottom of Formations.

surface soil, clay & sand	100
sand & gravel	125
red bed	190
sand	200
red bed & shale	270
Anhydrite	320
shale & shells	1120
shale & lime	2660
lime	2754
shale & lime	2792
shale, lime & shells	2934
lime & shale	3015
lime	3298
cream to light gray crystalline lime	3305
very grayish colored chert to porous weathered chert	3320
vari-colored chert with opaque chert	3338
chert & lime	3362
shale, lime & chert	3401
Total Depth	

THE WELL WAS PLUGGED AS FOLLOWS:

Heavy mud laden fluid	3401' to 250'
Rock bridge	250'
15 sacks of cement	250' to 204'
Mud laden fluid	204' to 15'
5 sacks of cement	15' to 5'
surface soil	5' to 0'

RAN SCHLUMBERGER SURVEY

TOPS:

Anhydrite	159
Base Anhydrite	192
Wellington	708
Base Wellington	1146'
Tarkio	2101
Topeka	2441
Heebner Shale	2748
Brown Lime	2893
Lansing Lime	2922
Base Kansas City Lime	3234
Mississippi Lime	3311

Ran Halliburton Drill Stem Test No. 1, packer set at 3285', used 20' anchor, open 1 hour, weak blow for 20 min, Rec. 10' drilling mud, IFP-0#, FFP-0#, BHP-0#, after 30 min.

Ran Halliburton Drill Stem Test #2, packer set at 3304', used 16' anchor, open 1 hour, weak blow, then quit, pulled tester and found tool plugged, no Rec.

Ran Halliburton Drill Stem Test No. 3, packer set at 3297', used 41' anchor, open 1 hour, weak blow throughout test, Rec. 68' drilling mud, IFP-15#, FFP-35#, BHP-100#, in 30 mins.