DRILLING CORPORATION, INC.

DRILLING PROGRESS REPORT

Prospect: LEE
Well: Lee #3
SW SW
Sec. 4-26-36W
Kearny County, Kansas

Elevation: 3051 K.B.
Contractor: DNB

Daily Drilling Activity

Date	Days on Location	Activity
11/17/77		Moving in rotary tools
11/18/77		Set 644' of 8 5/8" surface casing with 450 sacks. W.O.C.
11/19/77		Drilling at 1820'
11/20/77		Drilling at 2650' Base Anhydrite 1836(+1215)
11/21/77		Drilling at 3330'.
11/22/77		Drilling at 4020'.
11/23/77		Drilling at 4510'. Sample Tops: Heebner 3706(- 655) Toronto 3722(- 671) Lansing 3751(- 700) Base Kansas City 4259(-1208) Beymer 4323(-1272) Johnson 4366(-1315)
11/24/77		Drilling at 4795'
11/25/77		Drilling at 4990'
11/26/77		RTD 5051'. DST #1; 4955-5010'. 30-60-60-90. Recovered 820' gas, 440' mud cut oil. (93% oil). Initial flow pressure 42-105#, Final flow pressure 148-200#. Initial Bottom hole pressure 1087#, Final bottom hole pressure, 1065#. Ran log. Top of St. Louis "C" Zone 4956 (-1905) Will set production casing.
11/27/77		Set 4½" production casing set at 5049' with 150 sacks 50-50 pozmix, 18% salt, 3/4 of 1% CFR-2, and 12½# gilsonite per sack. DV Tool at 3127'. Cemented upper stage with 500 sacks of Howco Light.