DAILY DRILLING ACTIVITIES
COLUMBIAN FUEL CORPORATION
Adams 1-J
Section 6-35-30, Meade Co., Kansas

April 19, 1952 through April 31, 1952	WOCT
May 2, 1952	Rigging up cable tools.
May 3, 1952	Bailing down.
May 5, 1952	Perforated 5764-76 - 76 holes (6 per foot). Small show gas. Will acidize with 500 gals. acid this morning. Plug back total depth 5787.
May 6, 1952	A/500. Top pressure - 1300#. Broke to 725#. A small increase in gas. Est. 250,000 cfgpd.
May 7, 1952	A/1500 gallons. Gauged 143,000 cfgpd. Previous gauge after 500 gallons acid was 125,000 cfgpd.
May 8, 1952	A/5000 gallons. Gauged 248,000 cfgpd.
May 9, 1952	Waiting on orders.
May 10, 1952	Waiting on orders.
May 12, 1952	To take 48-20 at noon today. Going to plug off perforations with cement to test above.
May 13, 1952	48-20 test - Rock Pressure - 680#, 465,600 cfgpd. WOC. Squeezed open perforations with 50 sacks. Top of cement left at 5730.
May 14, 1952	WOC.
May 15, 1952	Set bridging plug at 5160. P/66 5111-22. Made 3 bbls. brackish water with scum of dead oil first 3 hrs. Tested 4 hrs. - declined to 25 gals. fluid as above. No gas. Testing.
May 16, 1952	Bailing 15 gallons salt water and scum of oil WOO.
May 17, 1952	Bailing 15 gallons salt water and scum of oil.
May 19, 1952	Set Lane-Wells bridging plug at 4870. P/12 4860-62 (6 per foot). Two BSWPH for 2 hours. Squeezing with plastic.
May 20, 1952	Squeezed with 70 gallons plastic. Waiting on plastic.
May 21, 1952	P/12 4830-32. Squeezed with 30 gals. plastic. WOP.
May 22, 1952	Bailing hole after plastic squeeze.
May 23, 1952	Drilling out plastic.
May 24, 1952	P/60 4848 to 4858. Bailing 4 bbls. salt water per hour. No show.
May 26, 1952	Swabbed 4 BSWPH for 18 hours. No shows. Pumped in 30 sacks cement. Top cement 4712. D & A. Waiting on pipe pullers.