~~NPD~~ ~~3445~~ ~~1465~~ ~~LTD~~ ~~3439-1459~~

SCHOELLER #1 19-7-19W

Drill Stem Test.

DST(1) 3104-3136/30-30-30-30 Oread

IFP: 39-69 ISIP: 1099
FFP: 89-119 FSIP: 1069
Rec: 265' of salt water oil scum.

DST (2) 3296-3328/45-45-~~45~~ 30-45 KC.
IFP: 19-19 ISIP: 69
FFP: 29-29 FSIP: 49
Rec: 15' of mud with oil spots.

DST (3) 3323-3347/45-45-30-45
IFP: 25-25 ISIP: 42
FFP: 25-25 FSIP: 34
Rec: 15' of mud with oil spots(1% oil, 4%water, 95% mud)

DST (4) 3345-3386/45-45-30-45
IFP: 25-25 ISIP: 51
FFP: 25-25 FSIP: 34
Rec: 15' of slightly oil cut mud.

DST(5) 3415-3445/45-45-45-45
IFP: 42-59 ISIP: 565
FFP: 102-145 FSIP: 505
Rec: 120' of gas in pipe. ?
165' of clean gassy oil (19 Gravity)
75' of Heavy oil cut mud(30% oil, 15% wtr. 55% Mud.)

RECEIVED
STATE CORPORATION COMMISSION
MAY 24 1982
CONSERVATION DIVISION
Wichita, Kansas

3445 TD
84 jts. of 4½" 9½# csg. Tally 3450.37
Set @ 34~~39~~ 3439 Ran 500 gal salt flush
35 sks. of 50-50 pos. mix with 12½# gilsinite per sk. 100 sks Class A 18% salt 75% CFR@

used cement control packer shoe