TRILOBITE TESTING INC.
P.O. Box 1733 • Hays, Kansas 67601
4/10

RECEIVED
JAN 11 2011
BY:

Test Ticket NO. 041283 15269

Well Name & No. Richmeier #1-22 Test No. 1 Date 1-6-11
Company Credo Petroleum Corp. Elevation 2383 KB 2378 GL
Address 1801 Broadway, Suite 900, Denver, Co. 80202
Co. Rep / Geo. Bruce Ard Rig WW #6
Location: Sec. 22 Twp. 8s Rge. 25w Co. Graham State KS

Interval Tested 3750-3775 Zone Tested Lansing 'E-F'
Anchor Length 25' Drill Pipe Run 3604 Mud Wt. 8.9
Top Packer Depth 3745 Drill Collars Run 124 Vis 54
Bottom Packer Depth 3750 Wt. Pipe Run 0 WL 7.2
Total Depth 3775 Chlorides 1300 ppm System LCM 2#

Blow Description IFP- Weak Blow, Built to 2¼"
ISI- Dead
FFP- Weak Surface Blow Final 5 min of period
FSI - Dead

Rec 65	Feet of Mud w/ Oil Scum	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 65' BHT 138° Gravity ____ API RW ____ @ ____ °F Chlorides ____ ppm

(A) Initial Hydrostatic 1838
(B) First Initial Flow 16
(C) First Final Flow 34
(D) Initial Shut-In 1114
(E) Second Initial Flow 36
(F) Second Final Flow 56
(G) Final Shut-In 1100
(H) Final Hydrostatic 1786

Initial Open 20
Initial Shut-In 45
Final Flow 30
Final Shut-In 60

- [x] Test 1125-
- [x] Jars 250-
- [x] Safety Joint 75-
- [ ] Circ Sub
- [ ] Hourly Standby
- [x] Mileage 152 rt 190-
- [ ] Sampler
- [ ] Straddle
- [ ] Shale Packer
- [ ] Extra Packer
- [ ] Extra Recorder
- [ ] Day Standby
- [ ] Accessibility

Sub Total 1640-

T-On Location 10:33
T-Started 11:30
T-Open 13:35
T-Pulled 16:10
T-Out 17:57

Comments

- [ ] Ruined Shale Packer
- [ ] Ruined Packer
- [ ] Extra Copies

Sub Total 0
Total 1640-
MP/DST Disc't

Approved By Bruce B. Ard Our Representative Jason McLemore

Thank you

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.

TRILOBITE TESTING INC.

P.O. Box 1733 • Hays, Kansas 67601

4/10

RECEIVED
JAN 11 2011
BY:

Test Ticket

NO. 041284

Well Name & No. Richmeier #1-22 Test No. 2 Date 1-7-11

Company Credo Petroleum Corp Elevation 2383 KB 2378 GL

Address 1801 Broadway, Suite 900, Denver, CO. 80202

Co. Rep / Geo. Bruce Ard Rig WW #6

Location: Sec. 22 Twp. 8s Rge. 25w Co. Graham State Ks

Interval Tested 3798-3868 Zone Tested Lansing - "H-J"

Anchor Length 70 Drill Pipe Run 3664 Mud Wt. 9.3

Top Packer Depth 3798 Drill Collars Run 124 Vis 59

Bottom Packer Depth 3793 Wt. Pipe Run 0 WL 7.2

Total Depth 3868 Chlorides 1200 ppm System LCM 1#

Blow Description IFP- Weak Blow, Died after 15 min.
ISI- Dead
FFP- Weak Surface Blow
FSI- Dead

Rec 5	Feet of Drilling Mud	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud
Rec	Feet of	%gas	%oil	%water	%mud

Rec Total 5 BHT 110 Gravity ____ API RW ____ @ ____ °F Chlorides ____ ppm

(A) Initial Hydrostatic 1908
(B) First Initial Flow 39
(C) First Final Flow 41
(D) Initial Shut-In 503
(E) Second Initial Flow 41
(F) Second Final Flow 43
(G) Final Shut-In 462
(H) Final Hydrostatic 1884

Initial Open 30
Initial Shut-In 45
Final Flow 30
Final Shut-In 60

- [x] Test 1125
- [x] Jars 250
- [x] Safety Joint 75
- [ ] Circ Sub
- [ ] Hourly Standby
- [x] Mileage 152RT 190
- [ ] Sampler
- [ ] Straddle
- [ ] Shale Packer
- [ ] Extra Packer
- [ ] Extra Recorder
- [ ] Day Standby
- [ ] Accessibility

Sub Total 1610

T-On Location 5:33
T-Started 5:41
T-Open 7:50
T-Pulled 10:35
T-Out 12:15

Comments

- [ ] Ruined Shale Packer
- [ ] Ruined Packer
- [ ] Extra Copies

Sub Total 0
Total 1610

MP/DST Disc't

Approved By ____ Our Representative Jason McLemore Thank You

Trilobite Testing Inc. shall not be liable for damaged of any kind of the property or personnel of the one for whom a test is made, or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statements or opinion concerning the results of any test, tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.