34-1-16W
SE NW SE

8 5/8" @ 98' — 50 sx

5 1/2" @ 3094' — 100 sx

T.D 3131; P.B. 3118

Broadview Oil Co. #1 Becker
SE NW SE 34-9-16W
Rooks County, Kansas
Comm: 10/18/50 Compl: 12/4/50
Contractor: Tom Allan
Elevation: 1942 RB
I.P. EST. 12 Bbl. Oil Per Day

Depth from Rotary Bushings

0 -	30	Surface Soil
	290	Blue Shale
	320	Lime & Shale
	360	Shale
	400	Sandy Shale
	510	Shale
	530	Lime & Shale
	610	Shale
	630	Lime & Shale
	740	Sandy Shale
	850	Sand
	1128	Red Beds
	1160	Anhydrite
	1410	Red Beds
	1490	Anhydrite & Gray Shale
	1570	Salt & Gray Shale
	1610	Anhydrite & gray shale
	1640	Anhydrite & Red Shale
	1710	White Anhydrite
	1760	Shale
	1790	Red Beds
	1845	Red & Gray Shale
	1860	Sandy Dolomite
	1880	Red & Gray Shale
	1910	Red Beds
	1920	Dolomite
	1940	Shale
	2000	Lime
	2080	Shale
	2095	Red Beds
	2110	Shale
	2130	Red Beds
	2215	Lime & Shale
	2245	Red & Gray Shale
	2288	Oolitic Lime
	2300	Dense Lime
	2480	Lime & Shale
	2680	Shale
	2710	Lime
	2760	Shale
	2818	Lime & Shale
	2825	Lime
	2834	Shale
	2954	Lime with Shale Breaks
	2965	Shale
	3045	Lime with Shale Breaks
	3048	Black Shale
	3052	Lime
	3061	Green & Gray Mud
	3071	Dense Lime
	3074	Red Mud
	3076	Lime
	3092	Red & Green Mud
	3094	Buff Crystalline Lime
R.T.D.	3094	

FORMATION TOPS:

Top Anhydrite	1128
Top Neva	2248
Top Topeka	2818
Top Heebner	3045
Top Dodge Lime	3061
Top Lansing	3092

CABLE TOOL DRILLING IN:

3094-3096	Shale & Lime
3099	Lime, Oil Saturated: Hole Filled 600 ft. in 12 hrs.
3102	Lime Soft
3110	Lime Hard
3112	Slate, Blue
3115	Lime, Broken
3120	Shale, Red & Green
3125	Shale, Green
3127	Lime Hard
3130	Lime
3131 TD	Sand, 1331 ft. Water

P.B 3118

TESTING INFORMATION:

3/4 Bbl. natural at 3096-99. Acidized 1000 gal. and Swab 2 bbl. per hr. for 4 hrs off bottom. Put well on pump for 3 days and production fell off to 10 bbl. per day.

Drilled deeper to 3131 and hole filled up 1331 ft. with water in 12 hrs. Plug back to 3118.