3 023501

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078
Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Operator License # 30345

Operator: PIQUA PETRO, INC.

Name & 1331 XYLAN ROAD

Address PIQUA, KS. 66761

AB oil well X Gas Well ` SWD Well/ Input Well D & A

Other well as hereinafter indicated:

API NUMBER ~~15~~ 15-207-02128-00-00

SW,SW,NE 1/4 Sec/Twp/Rge S.16-T.24S.-R.16E.

2858 feet from south section line

2220 feet from east section line 35.00

Lease/Well# WINGRAVE NO. OW1

County WOODSON

Well Total Depth 1025 feet

Production Pipe: 2" Size Feet 1025

Surface Casing: 8" Size Feet 40'

34059

Plugging Contractor: HURRICANE ~~WELL~~ SERVICE, INC. Lic. # ~~5614~~

Address: P.O. BOX 782228 WICHITA, KS. 67278 2228

Company to plug at: Hour: 8:00A.M. Day: 11 Month: 6 2009

Plugging proposal received from: GREG LAIR

Company Name: PIQUA PETRO Phone: 620-468-2681

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 1025' THAT HAD BEEN CEMENTED IN FROM T.D. TO APPROXIMATELY 935'. THE PLUGGING PROPOSAL WAS TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by: CLAYTON P. TITEL

Plugging attended by Agent: All X Part None

TECHNICIAN

Operations Completed: Hour: 5:00PM Day: 11 Month: 6 2009

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 1025'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 8" ANNULUS TO 935'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.

KANSAS CORPORATION COMMISSION

INVOICED

DATE 8/21/09

INV. NO 20100060144

JUN 19 2009

RECEIVED

Remarks:

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

Signed: Clayton P. Titel
TECHNICIAN