**TO:**
**Kansas Corporation Commissiion**
**Conservation Division - Plugging**
**130 S Market #2078**
**Wichita, KS 67202-3802**

**API Well Number:** 15-207-02369-0000

**Spot:** ~~NE~~SWSENE **Sec/Twnshp/Rge:** 32 - 23 - S - 17 - E

3124 **feet from** S **Section Line,** 1225 **feet from** E **Section Line,**

**Lease Name:** NEOSHO FALLS TOWNSITE **Well #:** NEO 07

**County:** WOODSON **Total Vertical Depth:** 1150 EST. **feet**

**Operator License No.:** 101
**Op Name:** STATE OF KANSAS
**Address:** 130 S. MARKET
**City:** WICHITA
**State:** KS **Zip Code:** 67202

| String | Size | Depth (ft) | Pulled (ft) | Comments |
|---|---|---|---|---|
| SURF | 10 | 20 EST | 0 | |
| L1 | 6 1/4 | UNKNOWN | 0 | |
| | | | | |
| | | | | |

**Well Type:** OG - Oil & Gas **UIC Docket No.:** **Date/Time to Plug:** 04/20/2011 9:00

**Plu Co. License No.:** 6372 **Plug Co. Name:** SPLANE PULLING AND ROUSTABOUT SERVICE, INC.

**Proposal Recvd. from:** KEITH SPLANE **Company:** SAME **Phone:** 620-431-1359

**Proposed Plugging Method:** PUMP PORTLAND CEMENT FROM TD TO SURFACE INSIDE AND OUTSIDE.

KANSAS CORPORATION COMMISSION
MAY 20 2011
RECEIVED

**Plugging Porposal Received By:** FRANK GUILFOYLE **Witness Type:** COMP - COMPLETE 100%

**Date/Time Plugging Completed:** 04/20/2011 12:30 **KCC Agent:** FRANK GUILFOYLE

**Actual Pluggin Report:**

CLEAN UP AROUND WELL. RUN 1" TO 900 FT INSIDE 6 1/4 PIPE. RUN 1" TO 500 FT OUTSIDE 6 1/4. PUMP PORTLAND CEMENT TO SURFACE INSIDE AND OUTSIDE. PULL PIPE AND TOP OFF WELL. PUMP TOTAL OF 248 SACKS OF CEMENT. EMPTY PIT. DIG OUT WELL AND CUT OFF. BACK FILL PIT AND LEVEL OUT AREA.

| Perfs: | Top | Bottom | Thru |
|---|---|---|---|
| | NA | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

**Remarks:** CONTROL # 20110040-007 GPS DATE 6-23-2010. 38.00322, -95.56014. PO # 14300-0000000415

**Plugged Thru:** Tubing

**District:** 03

**Signed:** Frank Guilfoyle
(TECHNICIAN)

Form: District Plugging Report