3021759

15-001-01100-0000

TO:

API NUMBER 15- CONTROL #20000008-009

STATE CORPORATION COMMISSION

SE , SEC. 7 , T 26 S, R 18 E

CONSERVATION DIVISION - PLUGGING SECTION

693 FEET FROM SOUTH SECTION LINE

WICHITA STATE OFFICE BLDG., 130 S. MARKET

1464 FEET FROM EAST SECTION LINE

WICHITA, KANSAS 67202

LEASE NAME MATHIAS/TUCKER WELL # 9

TECHNICIAN'S PLUGGING REPORT

COUNTY ALLEN

OPERATOR LICENSE # ---

WELL TOTAL DEPTH APPROX. 800' FEET

OPERATOR: STATE OF KANSAS

PRODUCTION CSG: SIZE ____ FEET ____

NAME AND FEE FUND PLUGGING

SURFACE CASING: SIZE 8" FEET N/A

ADDRESS ____

ABANDONED OIL WELL X GAS WELL ____ INPUT WELL ____ SWD WELL ____ D/A ____

OTHER WELL AS HEREINAFTER INDICATED ____

PLUGGING CONTRACTOR K.W. WELL SERVICE LICENSE NUMBER 30670

ADDRESS 318 N. FOREST, CHANUTE, KS 66720

COMPANY TO PLUG AT: HOUR: 11:00AM DAY: 14 MONTH: 1 YEAR: 2000

PLUGGING PROPOSAL RECEIVED FROM CLAYTON TITEL

(COMPANY NAME) KANSAS CORPORATION COMMISSION (PHONE) 316-432-2300

WERE: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 800' THAT MAY HAVE BEEN CEMENTED IN FROM BOTTOM TO TOP. THE PLUGGING PROPOSAL WAS TO PERFORATE THE 2" CASING AND TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

PLUGGING PROPOSAL RECEIVED BY C.P. TITEL

PLUGGING OPERATIONS ATTENDED BY AGENT?: ALL ____ PART X NONE ____

OPERATIONS COMPLETED: HOUR: 2:00 PM DAY: 14 MONTH: 1 YEAR: 2000

ACTUAL PLUGGING REPORT AS PER INSTRUCTION, THE 2" CASING WAS PERFORATED AT 200' AND AT 500'. 1" PIPE WAS RAN INTO THE 2" CASING TO 775'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE. CEMENT WAS PUMPED BY CONSOLIDATED INDUSTRIAL SERVICES, INC.

STATE CORPORATION COMMISSION

JAN 27 2000

CONSERVATION DIVISION Wichita, Kansas

REMARKS: ____

(IF ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS FORM.)

I (DID/XXXXXXX) OBSERVE THIS PLUGGING.

SIGNED Clayton P. Titel

(TECHNICIAN)

FORM CP-2/3

(2)