Kansas Corporation Commission

District Plugging Report

API Well Number: 15-207-21580-0000

Spot: S2SE Sec 12 Twp 24 S Rng 15 ☑ E / ☐ W

159 Feet from ☐ N / ☑ S Line of Section

862 Feet from ☑ E / ☐ W Line of Section

GPS: Lat: 37.966720 Long: 95.705260 Date: 6/21/10

Lease Name: STURDIVAN (WESTON) Well #: STU 03

County: Woodson Total Vertical Depth: 1050 feet

Operator License No: 101

Op Name: STATE OF KANSAS

Address 1: 130 S. MARKET

Address 2:

City: WICHITA

State: KS Zip Code: 67202 -

String	Size	Depth	Pulled	Comments
COND - Conductor Pipe	8.000	40	0	EST.
PROD - Casing	2.500	1,050	0	

Well Type: OG - Oil & Gas

Plug Co License No.: 33749

Proposal Recvd from: MIKE KEPLEY

UIC Docket No.:

Plug Co. Name: KEPLEY WELL SERVICE, LLC.

Company Name: SAME

Date/Time to Plug: 5/3/11 / 1:30 pm

Phone: (620) 431-8945

Proposed Plugging Report:

RUN 1" AND REAMER TO 500 FT. PULL OUT. PERFORATE WELL AT 300 AND 100 FT. PUMP PORTLAND CEMENT FROM TD TO SURFACE.

Plugging Proposal Received By: FRANK GUILFOYLE

Witness Type: ZERO - None

Date/Time Plugging Completed: 5/3/11 /10:00 am

KCC Agent: FRANK GUILFOYLE

Actual Plugging Report:

RUN 1" AND REAMER TO 500 FT. PULL OUT AND PERFORATE WELL AT 300 AND 100 FT. RUN 1" TO 1050 FT, TD. PPUMP PORTLAND CEMENT FROM TD TOWARD SURFACE. RAN OUT OF CEMENT. PULL PIPE AND WASH UP. COME BACK ON 5-4-2011. RUN 1" TO 152 FT AND HIT CEMENT. PUMP CEMENT TO SURFACE. PULL PIPE AND TOP OFF. DIG DOWN AND CUT OFF WELL. EMPTY PIT AND BACKFILL. LEVEL AREA. WELL PLUGGED. PUMP TOTAL OF 211 SACKS OF PORTLAND CEMENT.

Perfs:	Top	Bottom	Thru
	100	300	CSG - Casing

KANSAS CORPORATION COMMISSION

MAY 20 2011

RECEIVED

Remarks: CONTROL NUMBER 20110024-003. PURCHASE ORDER # 14300-0000000172. REG. SEC. NAD83

Plugged Thru: TBG - Tubing

Plugged Due to Compliance Issue: ☑ Yes ☐ No

District: 03

Frank Guilfoyle

(Technician)

Form: District Plugging Report -