TO:
Kansas Corporation Commissiion
Conservation Division - Plugging
130 S Market #2078
Wichita, KS 67202-3802

API Well Number: 15-121-02206-00-00

Spot: ~~E2SE~~ NE SW NESE **Sec/Twnshp/Rge:** 26 - 18 - S - 22 - E

1923 **feet from** S **Section Line,** 774 **feet from** E **Section Line,**

Lease Name: CORNETT (McDougal) **Well #:** COR 08

County: MIAMI **Total Vertical Depth:** UNKNOW **feet**

Operator License No.: 101

Op Name: STATE OF KANSAS

Address: 130 S. MARKET

City: WICHITA

State: KS **Zip Code:** 67202

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	2"	UNKNOWN	0	CEMENT IN 2"

Well Type: GAS - Natural Gas - Production **UIC Docket No.:** **Date/Time to Plug:** 03/29/2011 10:00

Plu Co. License No.: 33749 **Plug Co. Name:** KEPLEY WELL SERVICE, LLC

Proposal Recvd. from: MIKE KEPLEY **Company:** SAME **Phone:** 620-433-7196

Proposed Plugging Method: PLUG WELL WITH PORTLAND CEMENT.

KANSAS CORPORATION COMMISSION
APR 27 2011
RECEIVED

Plugging Porposal Received By: FRANK GUILFOYLE **Witness Type:** COMP - COMPLETE 100%

Date/Time Plugging Completed: 03/29/2011 15:45 **KCC Agent:** FRANK GUILFOYLE

Actual Pluggin Report:

CLEAR LOCATION. RUN 1" TO 20 FT. COULD NOT WASH DEEPER. MOVE DRILL RIG AND DRILL INSIDE 2" TO 60 FT, STILL IN CEMENT. DISTRICT STAFF SHUT THEM DOWN. MOVE PULLING UNIT BACK OVER WELL. RUN 1" TO 60 FT AND PUMP CEMENT TO SURFACE. RUN 1" AND WASH 1" TO 185 FT OUTSIDE OF 2". PUMP CEMENT TO SURFACE. PULL PIPE AND TOP OFF. PUMP TOTAL OF 88 SACKS OF PORTLAND CEMENT. EMPTY PIT, CUT OFF PIPE BELOW SURFACE, AND LEVEL OUT AREA.

Perfs:	Top	Bottom	Thru
	NA		

Remarks: CONTROL # 20110001-008. CORNETT. GPS'ED 3-19-2010. 38.45270, -94.93972. PO # 14300-0000000156. REG. SECT.

3/3/2010

Plugged Thru: Tubing

District: 03

Signed: Frank Guilfoyle
(TECHNICIAN)

Form: District Plugging Report