15-077-19838-0000

4-19

252 R

2-040532

STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API NUMBER: FEE FUND D-17,871

NW NW NE, SECTION 18 TOWNSHIP 32 RANGE 9W

OPERATOR LICENSE # 0100

4950 FEET FROM S SECTION LINE
2310 FEET FROM E SECTION LINE

OPERATOR NAME & ADDRESS: KANSAS CORPORATION COMMISSION
202 WEST FIRST, #304
WICHITA, KS 67202

LEASE NAME: Koerner #1
COUNTY: Harper
WELL TOTAL DEPTH: 4552' ——— 147.94
CONDUCTOR PIPE: inch @ feet
SURFACE CASING: 8-5/8 inch @ 266'

ABANDONED OIL WELL GAS WELL INPUT WELL SWD X D&A
D-17,871

PLUGGING CONTRACTOR: Clarke Corporation
LICENSE: 5105
ADDRESS: Medicine Lodge, KS
COMPANY TO PLUG AT: HOUR: DAY: MONTH: YR: 1990
PLUGGING PROPOSAL RECEIVED FROM: Steve Van Gieson
COMPANY NAME: Kansas Corporation Commission PHONE:

WERE: 4-1/2 - 4340' - OH 4340-4552' - 30 sx to 4290' - 25 sx @ 1400' - 25 sx @ 950' - cir cmt 315' - 0'.

PLUGGING PROPOSAL RECEIVED BY: Steve Van Gieson

PLUGGING OPERATIONS ATTENDED BY AGENT? ALL (X) PART ( ) NONE ( )

COMPLETED: HOUR: 15:20 DAY: 19 MONTH: 4 YEAR: 1990

ACTUAL PLUGGING REPORT:
The open hole was shut off by pumping 30 sx cmt to a top of 4125' - shut-in pressure 600# psi - 4-1/2" csg ripped loose at approx 2700' & pulled up to 1389' where a 25 sx cmt plug spotted - pipe again pulled to 917' & 25 sx plug was spotted - pipe again pulled to 317' & cmt circ to surf - remaining pipe pulled on the hole & topped off with 10 sx.

REMARKS: B.J. Services #610654 common cement

RECEIVED
MAY 4 - 1990
5-4-90
CONSERVATION DIVISION
Wichita, Kansas

I DID OBSERVE THIS PLUGGING.

Steve Van Gieson
Steve Van Gieson (AGENT)

FORM CP-2/3
REV. 3/90

MK

15-077-19038-0000

FEE FUND
GYPSY DRILLING - KOERNER #1
NW NW NE 18-32-9W
HARPER COUNTY

4/18/90

08:30 Clark Corporation moved in (10:15) and rigged up. Dug cellar and blow down well.

13:00 Back hoe arrived on location to dig pit and set liner. B. J. Services arrived to pump bottom plug.

13:40 Began loading hole with water.
13:50 Breakdown on pump truck - shut down.
14:00 Began loading hole again - 40 bbls - 5bbl/mn @ 300#.
14:05 Began mixing cement - 30 sx comm - 291' slurry - 6.4 bbls.
14:42 Finishing mixing and displacement at 4125' - 600# SI.
15:00 Bottom plug complete - shut down until morning.

4/19/90

07:45 Rig crew arrived on location - took BJ manifold off well and began rigging up to pull pipe. Slips broke loose @ 85,000#. Stretch on pipe was 26" - rip @ +- 2700'.
10:15 Ran ripper in hole to cut off pipe.
10:54 Pipe ripped loose - remooved ripper from hole.
11:00 Ripper out of hole.
11:15 Shut down for lunch.
12:00 Layed down first joint of pipe.
13:00 Cement trucks & water truck arrived on location.
13:10 Pulled pipe to 1389' for first plug - 25 sx common cmt.
13:30 B. J. Services tied on to 4-1/2" pump - 60 bbls fresh water, 25 sx cmt, and displaced with 23 bbls water.
13:47 Completed first plug - began pulling pipe again.
14:00 Pulled pipe to 917' for second plug - B. J. Service tied on and pumped 25 sx cmt and displaced with 13 bbls fresh water..
14:15 Completed second plug and began puilling pipe to next plug.
14:40 Pulled pipe to 317' and circulated cmt to surface.
15:00 Circulated cmt to surface - pulled remaining pipe and topped off with 10 sx.
15:20 Plug job complete.
16:00 Left location - crew tearing down to move off location.

Rec'd
~~MAILED~~
MAY 4 - 1990
5-4-90
CONSERVATION DIVISION
Wichita, Kansas

4/20/90

A water truck was sent to lease to empty the pit. Also, a welder to cut off and cap the surface pit and a backhoe to close pit and fill the cellar.

Steve Van Gieson

Cost 4941.93

Receipts of Pipe 4242.00

Pd 6.29.93

AUTHORIZATION REQUEST
Plug Abandoned Well using KCC Funds

Lease Name Koener 15-077-19038-0000 Well # 1 SWD API # Docket D-17,871

Location: ¼¼¼ NW ¼¼ NW ¼ NE, Sec. 18, T 32 S, R 09 W County Harper
Pollution hazard: current/serious XX, possible ___, not probable ___
Nearby injection/disposal well This is a disposal well
strata Mississippi pressure ___ PSI
Year drilled 1974, total depth 4348, dry/oil/gas SWD

Drilled by (operator and/or contractor): SeRoBee & Shaffer Oil Company - Damac Drilling

Last recorded operator: name: Gypsy Drilling Company
address: Hutchinson, KS
phone: Able to locate operator: yes ___ no ___
Case # N/A if bankrupt
Type of bankruptcy ___

Attempts/results to contact:
As per hearing with legal staff

Register of Deeds /XX/; County Assessor/ /; Conservation Div. files /XX/; Dist. office files /XX/

Original lease name	Koener	Current lease name	Koener
		Current landowner	George Heath
		Address	Attica, KS
		Phone	316-254-7887

Comments:

PIRT

Who located/referred this hole: District #2 Field Office

Previous plugging report enclosed: yes ___, no ___, N.A. XX
Investigative report enclosed: yes X, no ___, none planned ___
Other reports/enclosures:

Plugging procedure:
Conductor; size ___ @ ___ Surface; size 8-5/8 @ 266' Production; size 4-1/2 @ 4340'
Perfs ___ Open Hole 4340-48' Approx. casing recovery 2000'

Pump flag to check for holes in 4-1/2" casing - if no holes found, pump 25 sx common cmt on bottom, plug 2 sx hulls - shoot & recover casing @ +-2,000' - pull casing to 1400' - spot 25 sx cmt - pull casing to 950' - spot 25 sx cmt - pull casing to 315' & circ cmt to surface - pull remaining casing from hole and top off cmt.

Date 2/28, 1990 Name Steve Van Gieson Signature Steve Van Gieson

Dist.
Comments:

Date 2/28, 1990 Name Doug Louis Signature Doug Louis

Cons. Div.
Recommendations:

Date , 198 ___
Conservation Division Administrator

Purchase Request # ___

Rec'd MAILED

KCC
Hearing Results:

Action:

MAY 4 - 1990
5-4-90
CONSERVATION DIVISION
Wichita, Kansas

11-0-86

15-077-19038-0000

Field Estimate for Plugging the Koener $5643

Name & Address of Contractor Clarke Corporation, Medicine Lodge, KS

Rig Type pole & jacks Hourly Rate $85 Est. Total Hours 30 hrs $2550

Name & Address of Contractor

Rig Type Hourly Rate Est. Total Hours

Name & Address of Contractor

Rig Type Hourly Rate Est. Total Hours

Name & Address of Contractor

Cement Type # of Sacks Cost Mud Type # of Sacks

Cost LCM Type # of Sacks Cost Pump Charge Grand Total

Name & Address of Contractor B. J. Titan

Cement Type com # of Sacks 150 Cost $5.30 Mud Type # of Sacks

Cost LCM Type hulls # of Sacks 2 Cost $28 Pump Charge 650 Grand Total 2081

Name & Address of Contractor

Cement Type # of Sacks Cost Mud Type # of Sacks

Cost LCM Type # of Sacks Cost Pump Charge Grand Total

Name & Address of Contractor Clarke Corporation, Medicine Lodge, KS

Water Services, capacity of truck 80 bbl Cost per Hour $34 Total # of Hours 12 408

Name & Address of Contractor

Water Services, capacity of truck Cost per Hour Total # of Hours

Name & Address of Contractor Clarke Corporation, Medicine Lodge KS

Dirt Services, type of equipment backhoe Cost per Hour $40 Total # of Hours 8 hrs Rec'd 320

MAILED

Name & Address of Contractor

Dirt Services, type of equipment Cost per Hour Total # of Hours

MAY 4 - 1990

5-4-90

CONSERVATION DIVISION
Wichita, Kansas

Name & Address of Contractor Clarke Corporation, Medicine Lodge, KS 160

Welding Services, Cost per Hour $40 Total # of Hours 4hrs

Name & Address of Contractor

Welding Services, Cost per Hour Total # of Hours

Miscellaneous Pit Liner $124 (Clarke Corporation, Medicine Lodge, KS) 124