1 040831 3-9

To:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API NUMBER 15- 151-21,323-00-01

SE SE NE, SEC. 30, T 27 S, R 11 W/EX

2970 feet from S section line

330 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 30116

Lease Name Grier Well # 1

Operator: Steve Jones

County Pratt

Name&
Address 112 N. Grey

St. John, KS 67576

Well Total Depth 4347 feet

Conductor Pipe: Size feet

Surface Casing: Size 8 5/8 feet 723

Abandoned Oil Well X Gas Well Input Well SWD Well D&A

Other well as hereinafter indicated

Plugging Contractor Kelso Casing Pulling, Inc. License Number 6050

Address P.O. Box 347, Chase, KS 67524

Company to plug at: Hour: 4 p.m. Day: 9 Month: 3 Year: 19 94

Plugging proposal received from Vernon Duntz Jr.

(company name) Kelso Casing Pulling, Inc. (phone) 316-938-2943

were: 5½" at 4347', PBTD 4100', Perfs at 3706-11, 4240-44, 4278-82, 4294-4302'

1st plug sand back to 3650' and dump 5 sx cement on top of sand through bailer,

2nd plug pump 300 lbs. hulls, 10 sx gel, 50 sx cement, 10 sx gel, 100 lbs. hulls, release 8 5/8" wiper plug and pump 100 sx cement.

Plugging Proposal Received by Steve Pfeifer
(TECHNICIAN)

Plugging Operations attended by Agent?: All X Part None

Operations Completed: Hour: 4:30 p.m. Day: 9 Month: 3 Year: 19 94

ACTUAL PLUGGING REPORT 1st plug sanded back to 3650' and dumped 5 sx cement on top of sand bridge through bailer,

2nd plug pumped down 8 5/8" surface pipe with 300 lbs. hulls, 10 sx gel, 50 sx cement, 10 sx gel, 100 lbs. hulls and 100 sx cement.

Maximum pressure 700 psi and shut in 450 psi.

RECEIVED
STATE CORPORATION COMMISSION
MAR 16 1994
CONSERVATION DIVISION
Wichita, Kansas

Remarks: Used 60/40 Pozmix 6% gel by Allied. Recovered 2950' of 5½" casing.
(If additional description is necessary, use BACK of this form.)

INVOICED

Was ~~KCC~~ KDHE witnessed observe this plugging.

DATE 3-28-94

INV. NO. 4016 2

Signed Steve Pfeifer
(TECHNICIAN)

FORM CP-2
Rev.01-