15-007-21604-00-00

To:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API NUMBER 15- - ✓

250'SW of C SE-NE SEC. 20, T 30S, R 15 W/E

FEET FROM N/S SECTION LINE

FEET FROM W/E SECTION LINE

TECHNICIAN'S PLUGGING REPORT

OPERATOR LICENSE # 5673

LEASE NAME Gibson WELL # 3

OPERATOR: W. L. Kirkman Inc.
NAME&
ADDRESS P.O. Box 18611
Wichita, Kans 67207

COUNTY Barber

WELL TOTAL DEPTH 4540 #147.55 FEET

CONDUCTOR PIPE: SIZE FEET

SURFACE CASING: SIZE 8 5/8" FEET 240'

ABANDONED OIL WELL ✓ GAS WELL INPUT WELL SWD WELL D&A

OTHER WELL AS HEREINAFTER INDICATED

PLUGGING CONTRACTOR Kelso Casing Pulling LICENSE NUMBER 6050

ADDRESS Box # 176 Chase Kansas 67524

COMPANY TO PLUG AT: HOUR: 11:00 AM DAY: 29 MONTH: 7 YEAR: 19 83

PLUGGING PROPOSAL RECIEVED FROM Don Cool

(COMPANY NAME) Kelso Casing Pulling (PHONE)

WERE: 1st plug sanded back to 4490' & dumped 5 sks cmt. on top of sand. 2nd plug squeezed thru 8 5/8 w/ 3 sks hulls & 10 sks gell & 50 sks cmt & 10 sks gell & 1 sk hulls & released rubber plug & pumped 100 sks cmt. The cementing was accomplished by Sun Cementing w/ 60/40 poz w/ 2% gell & 3% CC PLUGGING PROPOSAL RECEIVED BY Paul A. Suttle (TECHNICIAN)

PLUGGING OPERATIONS ATTENDED BY AGENT?: ALL ✓ PART NONE

OPERATIONS COMPLETED: HOUR: 1200 AM DAY: 29 MONTH: 7 YEAR: 19 83

ACTUAL PLUGGING REPORT This hole was plugged as proposed w/ 900# max. pressure w/ shut in @ 400# pressure.

REMARKS: They recovered 3730' of 5½" production pipe.

RECEIVED
STATE CORPORATION COMMISSION
AUG 02 1983
8-2-89

I (DID / ~~DID NOT~~) OBSERVE THIS PLUGGING.

SIGNED Paul A. Suttle ✓
(TECHNICIAN)

INVOICED
DATE 8-5-83
INV. NO. 5057-W

FORM CP-2/3
REV. 6-83