Corrected

KOLAR Document ID: 1948519

WATER WELL RECORD (WWC5.2) Constructed KOLAR DOC ID 1948519 WELL ID MW-8 9

LOCATION OF WATER WELL

County	Coffey	Section	27	Township	21	Range	15 E/W	Fraction	NE ¼ SE ¼ NE ¼
Latitude	38.19374	Longitude	-95.73973	Datum	WGS84	Elevation	1031		

WATER WELL LOCATION ☐ at owner's address

Former One Stop Yudu
224 South 4th Street (Highway 75)
Burlington, KS 66839

WATER WELL OWNER

Name	
Business	Coffey Co. Economic Development
Address	110 S. 6th Street, Rm 5 Burlington Kar 66839

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.:
KDHE / EPA Project Code: U3-016-15450
Site Name: Former One Stop Yudu
KDHE UIC Class V Form Completed: ☐ Yes ☑ No
County/Local Permit Required? ☐ Yes ☐ No
Permit Obtained? ☐ Yes ☑ No Permit ID:
Oil/Gas Lease Name & Well #:

CONSTRUCTION

Casing: Height above land surface: 0 in.
Is casing height less than 12 inches? ✓ Yes ☐ No

Blank Casing type: ThermalPlastic
1st interval: 0 ft. to ~~12.5~~ ft.; Diameter 2 in.
Casing Joint: : Threaded 13.0 Weight: lbs/ft
Wall thickness or gauge no.: 40
2nd interval: ft. to ft.; Diameter in.
Casing Joint: : Weight: lbs/ft
Wall thickness or gauge no.:
3rd interval: ft. to ft.; Diameter in.
Casing Joint: : Weight: lbs/ft
Wall thickness or gauge no.:

Screen / Perforation material: PVC
Specify if other:
Screen / Perforation openings: Mill slot
1st interval ~~12.5~~ ft. to ~~27.5~~ ft. Slot Size .01 inches
2nd interval 13.0 ft. to ~~28.0~~ ft. Slot Size
3rd interval ft. to 28.0 ft. Slot Size

WELL WATER USE

Environmental Remediation / Monitoring Monitoring
Additional info if required:
# of Boreholes # of Dewatering Wells

COMPLETION

Depth of completed well: ~~27.5~~ 28.0 ft.
Depth(s) groundwater encountered: ☐ Dry Well
(1) 21 ft.; (2) ft.; (3) ft.;

Static water level in well: 21.80 ft.
Date measured: 04/22/2026
Measured from: ✓ Top of Casing or ☐ Ground Surface
Measured: ☐ Above or ☑ Below Land Surface

Estimated yield: gpm
Pump Test Date: Water level was:
ft. after hours pumping gpm
ft. after hours pumping gpm

Pump Information:
Pump Installed? ☐ Yes ☑ No Date:
Pump Type: Horsepower: Volts:
Drop Pipe Diameter: in. Drop Pipe Length: ft.

Water well disinfected? ☐ Yes ☑ No
Date disinfected (mm/dd/yy):

CONSTRUCTION

Borehole interval: ~~28.0~~
from 0 to ~~27.5~~ ft.
from 0 to 14.5 ft.
from 14.5 to 28.0 ft..

Borehole diameter:
~~7.25~~ in.
7.25 in.
6 in.

Grout:
1st Interval: 2 ft. to 10.5 ft. Grout material: Bentonite
2nd Interval: ft. to ft. Grout material:
3rd Interval: ft. to ft. Grout material:

Gravel pack: 11.0 ~~28.0~~ Not Used
1st Interval: ~~10.~~ ft. to ~~27.~~ ft. Gravel Size: 1220 ☐
2nd Interval: ft. to ft. Gravel Size: ☐
3rd Interval: ft. to ft. Gravel Size: ☐

DESIGNATED PERSON Anthony Poulter
WELL COMPLETION DATE 04/22/2026
CONTRACTOR BUSINESS NAME Razek Environmental, LLC

KANSAS DEPARTMENT OF HEALTH AND ENVIRONMENT
Bureau of Water, Geology Section, 1000 SW Jackson St., Suite 420, Topeka KS 66612-1367

RECEIVED
JUL 09 2026
BUREAU OF WATER