Corrected

KOLAR Document ID: 1948514

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1948514 WELL ID MW-5

LOCATION OF WATER WELL

County	Coffey	Section	26	Township	21	Range	15 E/W	Fraction	SW ¼ SW ¼ NW ¼
Latitude	38.19285	Longitude	-95.73751	Datum	WGS84	Elevation	1015		

WATER WELL LOCATION

☐ at owner's address

Former One Stop Yudu
224 South 4th Street (Highway 75)
Burlington, KS 66839

WATER WELL OWNER

Name	
Business	Coffey Co. Economic Development
Address	110 S. 6th Street, Rm 5 Burlington Kar 66839

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.:

KDHE / EPA Project Code: U3-016-15450

Site Name: Former One Stop Yudu

KDHE UIC Class V Form Completed: ☐ Yes ☑ No

County/Local Permit Required? ☐ Yes ☐ No

Permit Obtained? ☐ Yes ☑ No Permit ID:

Oil/Gas Lease Name & Well #:

CONSTRUCTION

Casing: Height above land surface: 0 in.

Is casing height less than 12 inches? ✓ Yes ☐ No

Blank Casing type: ThermalPlastic

1st interval: 0 ft. to ~~10~~ ft.; Diameter 2 in.

Casing Joint: : Threaded 15.0 Weight: lbs/ft

Wall thickness or gauge no.: 40

2nd interval: ft. to ft.; Diameter in.

Casing Joint: : Weight: lbs/ft

Wall thickness or gauge no.:

3rd interval: ft. to ft.; Diameter in.

Casing Joint: : Weight: lbs/ft

Wall thickness or gauge no.:

Screen / Perforation material: PVC

Specify if other:

Screen / Perforation openings: Mill slot

1st interval ~~10~~ 15.0 ft. to ~~20~~ 30.0 ft. Slot Size .01 inches

2nd interval ft. to ft. Slot Size

3rd interval ft. to ft. Slot Size

WELL WATER USE

Environmental Remediation / Monitoring Monitoring

Additional info if required:

# of Boreholes # of Dewatering Wells

COMPLETION

Depth of completed well: ~~20~~ 30.0 ft.

Depth(s) groundwater encountered: ☐ Dry Well

(1) 11.7 ft.; (2) ft.; (3) ft.;

Static water level in well: 11.89 ft.

Date measured: 04/21/2026

Measured from: ✓ Top of Casing or ☐ Ground Surface

Measured: ☐ Above or ☑ Below Land Surface

Estimated yield: gpm

Pump Test Date: Water level was:

ft. after hours pumping gpm

ft. after hours pumping gpm

Pump Information:

Pump Installed? ☐ Yes ☑ No Date:

Pump Type: Horsepower: Volts:

Drop Pipe Diameter: in. Drop Pipe Length: ft.

Water well disinfected? ☐ Yes ☑ No

Date disinfected (mm/dd/yy):

CONSTRUCTION

Borehole interval:

from 0 to 6.5 ft.

from 6.5 to ~~20~~ 30.0 ft.

from to ft..

Borehole diameter:

7.25 in.

6.0 in.

in.

Grout: 13.0

1st Interval: 2 ft. to ~~8~~ ft. Grout material: Bentonite

2nd Interval: ft. to ft. Grout material:

3rd Interval: ft. to ft. Grout material:

Gravel pack: 13.0 30.0 Not Used

1st Interval: ~~8~~ ft. to ~~20~~ ft. Gravel Size: 1220 ☐

2nd Interval: ft. to ft. Gravel Size: ☐

3rd Interval: ft. to ft. Gravel Size: ☐

DESIGNATED PERSON Anthony Poulter

WELL COMPLETION DATE 04/21/2026

CONTRACTOR BUSINESS NAME Razek Environmental, LLC

KANSAS DEPARTMENT OF HEALTH AND ENVIRONMENT
Bureau of Water, Geology Section, 1000 SW Jackson St., Suite 420, Topeka KS 66612-1367

RECEIVED
JUL 09 2026
BUREAU OF WATER