WATER WELL RECORD **Form WWC-5** Division of Water Resources; App. No. ____

1 LOCATION OF WATER WELL: County: Johnson | Fraction: SE ¼ SE ¼ NW ¼ | Section Number: 36 | Township Number: T 13 S | Range Number: R 23 (E) W

Distance and direction from nearest town or city street address of well if located within city? 130' S. of Glendale St. on Ochelltree St. Olathe, KS

Global Positioning Systems (decimal degrees, min. of 4 digits)
Latitude: 38°52'40.34"N
Longitude: 94°48'25.78"W
Elevation: ~1050
Datum: Sea Level
Data Collection Method: Google Earth

2 WATER WELL OWNER: The Boeing Company
RR#, St. Address, Box # : Bldg 80, mail code 110-SE17, 2201 Seal Beach Blvd
City, State, ZIP Code : Seal Beach, CA 90740

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:

N / W / E / S — NW: X; NE; SW; SE

4 DEPTH OF COMPLETED WELL 24.65 ft. MW-44B

Depth(s) Groundwater Encountered (1) ~7 ft. (2) — ft. (3) — ft.
WELL'S STATIC WATER LEVEL 4.70 ft. below land surface measured on mo/day/yr. 5/12/11
Pump test data: Well water was — ft. after — hours pumping — gpm
Est. Yield — gpm: Well water was — ft. after — hours pumping — gpm
WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well
1 Domestic 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below)
2 Irrigation 4 Industrial 7 Domestic (lawn & garden) (10) Monitoring well

Was a chemical/bacteriological sample submitted to Department? Yes ..... No ...X...; If yes, mo/day/yrs
Sample was submitted..... Water well disinfected? Yes ..... No ...X...

5 TYPE OF CASING USED: 5 Wrought Iron 8 Concrete tile CASING JOINTS: Glued..... Clamped.....
1 Steel 3 RMP (SR) 6 Asbestos-Cement 9 Other (specify below) Welded.....
(2) PVC 4 ABS 7 Fiberglass Threaded.....X.....
Blank casing diameter 4 in. to 14.35 ft., Diameter — in. to — ft., Diameter — in. to — ft.
Casing height above land surface -0.84 ft. in., Weight — lbs./ft. Wall thickness or guage No. Sch 40
TYPE OF SCREEN OR PERFORATION MATERIAL:
1 Steel 3 Stainless Steel 5 Fiberglass (7) PVC 9 ABS 11 Other (Specify)
2 Brass 4 Galvanized Steal 6 Concrete tile 8 RM (SR) 10 Asbestos-Cement 12 None used (open hole)
SCREEN OR PERFORATION OPENINGS ARE:
1 Continuous slot (3) Mill slot 5 Gauzed wrapped 7 Torch cut 9 Drilled holes 11 None (open hole)
2 Louvered shutter 4 Key punched 6 Wire wrapped 8 Saw cut 10 Other (specify)
SCREEN-PERFORATED INTERVALS: From 14.35 ft. to 24.35 ft., From — ft. to — ft.
From — ft. to — ft., From — ft. to — ft.
GRAVEL PACK INTERVALS: From 12 ft. to 25 ft., From — ft. to — ft.
From — ft. to — ft., From — ft. to — ft.

6 GROUT MATERIAL: 1 Neat cement 2 Cement grout (3) Bentonite 4 Other
Grout Intervals: From 2.5 ft. to 12 ft., From — ft. to — ft., From — ft. to — ft.
What is the nearest source of possible contamination:
1 Septic tank 4 Lateral lines 7 Pit privy 10 Livestock pens 13 Insecticide storage (16) Other (specify below)
2 Sewer lines 5 Cess pool 8 Sewage lagoon 11 Fuel storage 14 Abandoned water well
3 Watertight sewer lines 6 Seepage pit 9 Feedyard 12 Fertilizer storage 15 Oil well/gas well
Direction from well? E How many feet? 347 Former chem storage

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0.2	6.5	silty clay			
6.5	15.5	clay			
15.5	19	Limestone			
19	25	shale			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 5/12/11 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 811 This Water Well Record was completed on (mo/day/year) 6/7/11 under the business name of WDC Exploration + Wells by (signature) [signature]

INSTRUCTIONS: Use typewriter or ball point pen. *PLEASE PRESS FIRMLY* and *PRINT* clearly. Please fill in blanks, underline or circle the correct answers. Send top three copies to Kansas Department of Health and Environment, Bureau of Water, Geology Section, 1000 SW Jackson St., Suite 420, Topeka, Kansas 66612-1367. Telephone 785-296-5522. Send one to WATER WELL OWNER and retain one for your records. Fee of $5.00 for each constructed well. Visit us at http://www.kdheks.gov/waterwell/index.html.