WATER WELL RECORD Form WWC-5 KSA 82a-1212 ID No. MW-12D

**1 LOCATION OF WATER WELL:**

| County: | Fraction | Section Number | Township Number | Range Number |
|---|---|---|---|---|
| WASHINGTON | NE ¼ SE ¼ SW ¼ | 9 | T 4 S | R 5 (E) W |

Distance and direction from nearest town or city street address of well if located within city?
80 FEET WEST OF CENTER STREET

**2 WATER WELL OWNER:** USDA/CCC
RR#, St. Address, Box # : STOP 0513 - ROOM 4725
City, State, ZIP Code : 1400 INDEPENDENCE AVE SW WASHINGTON DC 20250

Board of Agriculture, Division of Water Resources
Application Number: N/A

**3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:**

N
NW NE
W E
SW X SE
S

**4 DEPTH OF COMPLETED WELL** 125 ft. ELEVATION:
Depth(s) Groundwater Encountered 1 109 ft. 2 ft. 3 ft.
WELL'S STATIC WATER LEVEL ft. below land surface measured on mo/day/yr
Pump test data: Well water was ft. after hours pumping gpm
Est. Yield gpm: Well water was ft. after hours pumping gpm
WELL WATER TO BE USED AS: 1 Domestic 2 Irrigation 3 Feedlot 4 Industrial 5 Public water supply 6 Oil field water supply 7 Domestic (lawn & garden) 8 Air conditioning 9 Dewatering (10) Monitoring well 11 Injection well 12 Other (Specify below)

Was a chemical/bacteriological sample submitted to Department? Yes No X; If yes, mo/day/yrs sample was submitted
Water Well Disinfected? Yes (No)

**5 TYPE OF BLANK CASING USED:** 1 Steel (2) PVC 3 RMP (SR) 4 ABS 5 Wrought iron 6 Asbestos-Cement 7 Fiberglass 8 Concrete tile 9 Other (specify below)
CASING JOINTS: Glued Clamped Welded Threaded FLUSH
Blank casing diameter 2 in. to 115 ft., Dia in. to ft., Dia in. to ft.
Casing height above land surface in., weight lbs./ft. Wall thickness or guage No. SCH 80

TYPE OF SCREEN OR PERFORATION MATERIAL: 1 Steel 2 Brass 3 Stainless Steel 4 Galvanized Steel 5 Fiberglass 6 Concrete tile (7) PVC 8 RMP (SR) 9 ABS 10 Asbestos-Cement 11 Other (Specify) 12 None used (open hole)

SCREEN OR PERFORATION OPENINGS ARE: 1 Continuous slot 2 Louvered shutter (3) Mill slot 4 Key punched 5 Guazed wrapped 6 Wire wrapped 7 Torch cut 8 Saw cut 9 Drilled holes 10 Other (specify) 11 None (open hole)

SCREEN-PERFORATED INTERVALS: From 125 ft. to 115 ft., From ft. to ft.
From ft. to ft., From ft. to ft.
GRAVEL PACK INTERVALS: From 125 ft. to 113 ft., From ft. to ft.
From ft. to ft., From ft. to ft.

**6 GROUT MATERIAL:** (1) Neat cement 2 Cement grout (3) Bentonite (4) Other CONCRETE
Grout Intervals: From 113 ft. to 102 ft., From 102 ft. to 2.5 ft., From 2.5 ft. to 0 ft.

What is the nearest source of possible contamination:
1 Septic tank (2) Sewer lines 3 Watertight sewer lines 4 Lateral lines 5 Cess pool 6 Seepage pit 7 Pit privy 8 Sewage lagoon 9 Feedyard 10 Livestock pens 11 Fuel storage 12 Fertilizer storage 13 Insecticide storage 14 Abandoned water well 15 Oil well/Gas well 16 Other (specify below)
Direction from well? How many feet?

| FROM | TO | LITHOLOGIC LOG | FROM | TO | PLUGGING INTERVALS |
|---|---|---|---|---|---|
| 0 | 3 | TOPSOIL | | | |
| 3 | 23 | BRN CLAY W/SHALE | | | |
| 23 | 35 | LIMESTONE | | | |
| 35 | 45 | BRN CLAY | | | |
| 45 | 55 | BRN SILT | | | |
| 55 | 95 | BRN CLAY W/SHALE | | | |
| 95 | 100 | BRN GRAVEL | | | |
| 100 | 120 | BRN CLAY W/SHALE | | | |
| 120 | 125 | LIMESTONE | | | |

**7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION:** This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 09/08/06 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's Licence No 6658 This Water Well Record was completed on (mo/day/yr) 10/17/06 under the business name of BOART LONGYEAR COMPANY by (signature)

INSTRUCTIONS: Use typewriter or ball point pen. *PLEASE PRESS FIRMLY* and *PRINT* clearly. Please fill in blanks, underline or circle the correct answers. Send top three copies to Kansas Department of Health and Environment, Bureau of Water, Geology Section, 1000 SW Jackson St., Suite 420, Topeka, Kansas 66612-1367. Telephone 785-296-5522. Send one to WATER WELL OWNER and retain one for your records. Fee of $5.00 for each constructed well.