WATER WELL RECORD **Form WWC-5** Division of Water Resources; App. No.

1 LOCATION OF WATER WELL: County: Ellsworth | Fraction: SW ¼ NW ¼ SW ¼ | Section Number: 34 | Township Number: T 16 S | Range Number: R 7 E (W)

Distance and direction from nearest town or city street address of well if located within city?

Global Positioning Systems (decimal degrees, min. of 4 digits)
Latitude: 38.61461
Longitude: 98.09915
Elevation: 1559
Datum:
Data Collection Method:

2 WATER WELL OWNER: SCOTT BOHL
RR#, St. Address, Box # : 1786 13th Rd
City, State, ZIP Code : Ellsworth KS 67439

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:

N
W | NW | NE | E
SW (X) | SE
S

4 DEPTH OF COMPLETED WELL ..... 130 ..... ft.

Depth(s) Groundwater Encountered (1) 45 ft. (2) 92 ft. (3) — ft.
WELL'S STATIC WATER LEVEL 39 ft. below land surface measured on mo/day/yr. 3-12-09
Pump test data: Well water was — ft. after — hours pumping — gpm
Est. Yield 10 gpm: Well water was ft. after hours pumping gpm
WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well
1 Domestic (circled) 3 Feedlot 6 Oil field water supply 9 Dewatering 12 Other (Specify below)
2 Irrigation 4 Industrial 7 Domestic (lawn & garden) 10 Monitoring well .....

Was a chemical/bacteriological sample submitted to Department? Yes ..... No X; If yes, mo/day/yrs Sample was submitted.....
Water well disinfected? Yes X No .....

5 TYPE OF CASING USED: 5 Wrought Iron 8 Concrete tile CASING JOINTS: Glued X Clamped
1 Steel 3 RMP (SR) 6 Asbestos-Cement 9 Other (specify below) Welded
2 PVC (circled) 4 ABS 7 Fiberglass Threaded
Blank casing diameter 6 in. to 90 ft., Diameter — in. to — ft., Diameter — in. to — ft.
Casing height above land surface 24 in., Weight — lbs./ft. Wall thickness or guage No. SDR26

TYPE OF SCREEN OR PERFORATION MATERIAL:
1 Steel 3 Stainless Steel 5 Fiberglass 7 PVC (circled) 9 ABS 11 Other (Specify)
2 Brass 4 Galvanized Steal 6 Concrete tile 8 RM (SR) 10 Asbestos-Cement 12 None used (open hole)

SCREEN OR PERFORATION OPENINGS ARE:
1 Continuous slot 3 Mill slot (circled) 5 Gauzed wrapped 7 Torch cut 9 Drilled holes 11 None (open hole)
2 Louvered shutter 4 Key punched 6 Wire wrapped 8 Saw cut 10 Other (specify)

SCREEN-PERFORATED INTERVALS: From 90 ft. to 130 ft., From — ft. to — ft.
From — ft. to — ft., From — ft. to — ft.
GRAVEL PACK INTERVALS: From 25 ft. to 60 ft., From — ft. to — ft.
From 80 ft. to 130 ft., From — ft. to — ft.

6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other
Grout Intervals: From 3 ft. to 25 ft., From 60 ft. to 80 ft., From — ft. to — ft.
What is the nearest source of possible contamination:
1 Septic tank 4 Lateral lines 7 Pit privy 10 Livestock pens 13 Insecticide storage 16 Other (specify below)
2 Sewer lines 5 Cess pool 8 Sewage lagoon 11 Fuel storage 14 Abandoned water well CREEK
3 Watertight sewer lines 6 Seepage pit 9 Feedyard 12 Fertilizer storage 15 Oil well/gas well
Direction from well? Northeast How many feet? 50

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	3	Top Soil	117	125	SANDSTONE
3	18	Sandy Clay	125	130	SHALE, GRAY
18	20	Sand			
20	45	CLAY			
45	47	SANDSTONE, H2O 1-2 GPM			
47	67	SHALE, GRAY			
67	70	SANDSTONE			
70	92	SHALE, RED			
92	107	SANDSTONE			
107	117	SHALE, GRAY			

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 3-12-09 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 760 This Water Well Record was completed on (mo/day/year) 3/28/09 under the business name of Associated Driller Inc by (signature)

INSTRUCTIONS: Use typewriter or ball point pen. *PLEASE PRESS FIRMLY* and *PRINT* clearly. Please fill in blanks, underline or circle the correct answers. Send top three copies to Kansas Department of Health and Environment, Bureau of Water, Geology Section, 1000 SW Jackson St., Suite 420, Topeka, Kansas 66612-1367. Telephone 785-296-5522. Send one to WATER WELL OWNER and retain one for your records. Fee of $5.00 for each constructed well. Visit us at http://www.kdheks.gov/waterwell/index.html.