WELL DRILLING IRRIGATION SUPPLIES

PETERSON WELL DRILLING

331 HARRISON PHONE 913-227-3520

LINDSBORG, KANSAS 67456

WATER WELL RECORD

DRILLERS LOG OF WELL

FROM (FT.)	TO (FT.)	KIND OF MATERIAL, COLOR, ETC. (NOTE WATER ZONES, AMOUNT, QUALITY)
0	5	Top Soil
5	18	Red clay.
18	30	Buff clay
30	50	Grey clay.
50	80	Buff clay
80	108	Buff & grey clay.
108	110	Sand & clay
110	165	Buff & grey clay.
165	175	Buff clay & mdl. sand
175	195	Med. Coarse sand.
Cased 190 feet.		

Well Owner: William Dossett

Address: RR. McPherson

Drilling Contractor:

Date Drilled: April 22-1977

Method of Drilling: (Cable tool, rotary, reverse rotary, etc.)

Casing Schedule: 170 feet. 4" PVC
(Amount, Size, Setting—New, Used—Steel, Galv.—Gage or Weight)

Screen Data (if any): 20 feet.
(Length, Diameter, Slot Size, Setting)

Measured depth to water on completed well (Static Level) is 95 ft. below land.
(Land Surface, Top of Casing, Etc.)

TESTED YIELD: 20-30 gallons per MIN
(Min., Hour)

as determined by Baling
(Bailing, Test Pumping, Etc.)

DRAWDOWN: 95 ft. after 1 hrs.

pumping at 20 gal. per minute.

REMARKS:

Bailed out
on 4.22.77
WJ

LOCATION OF WELL [Show location in Section Plat]

Topographic Sheet

Elev.

SW ¼ SE ¼ Sec. 7

T. 19 S., R. 3 E. W.

County McPher