WATER WELL RECORD Form WWC-5

Division of Water Resources; App. No.

1 LOCATION OF WATER WELL: County: Finney | Fraction: NE ¼ NW ¼ NW ¼ | Section Number: 14 | Township Number: T 23 S | Range Number: R 33 W

Distance and direction from nearest town or city street address of well if located within city? 3100 W. 6 Miles Rd., Garden City KS

Global Positioning System (decimal degrees, min. of 4 digits)
Latitude: N 38.06116°
Longitude: W 100.91746°
Elevation: RIM: 2884.41; TOC: 2884.09
Datum: WGS84
Data Collection Method: legal survey

2 WATER WELL OWNER: Boyd Funk
RR#, St. Address, Box # : 3510 W. 6 Mile Rd.
City, State, ZIP Code : Garden City KS 67846

3 LOCATE WELL'S LOCATON WITH AN "X" IN SECTION BOX:

N / W / E / S; X in NW

4 DEPTH OF COMPLETED WELL 115 ft.
MW7R

Depth(s) Groundwater Encountered 1 _____ ft. 2 _____ ft. 3 _____ ft.
WELL'S STATIC WATER LEVEL 83.45 ft. below land surface measured on mo/day/yr 9/16/11
Pump test data: Well water was _____ ft. after _____ hours pumping _____ gpm
Est. Yield _____ gpm: Well water was _____ ft. after _____ hours pumping _____ gpm
WELL WATER TO BE USED AS: 5 Public water supply 8 Air conditioning 11 Injection well
1 Domestic 3 Feed lot 6 Oil field water supply 9 Dewatering 12 Other (Specify below)
2 Irrigation 4 Industrial 7 Domestic (lawn & garden) (10) Monitoring well
Was a chemical/bacteriological sample submitted to Department? Yes ____ No X ; If yes, mo/day/yrs
Sample was submitted _____ Water Well Disinfected? Yes ____ No X

5 TYPE OF CASING USED: 1 Steel 3 RMP (SR) (2) PVC 4 ABS 5 Wrought Iron 6 Asbestos-Cement 7 Fiberglass 8 Concrete tile 9 Other (specify below)
CASING JOINTS: Glued ____ Clamped ____ Welded ____ Threaded X
Blank casing diameter 4 in. to 80 ft., Dia _____ in. to _____ ft., Dia _____ in. to _____ ft.
Casing height below land surface 0.32 ft., Weight _____ lbs./ft. Wall thickness or gauge No. _____
TYPE OF SCREEN OR PERFORATION MATERIAL:
1 Steel 3 Stainless steel 5 Fiberglass (7) PVC 9 ABS 11 Other (specify)
2 Brass 4 Galvanized steel 6 Concrete tile 8 RM (SR) 10 Asbestos-Cement 12 None used (open hole)
SCREEN OR PERFORATION OPENINGS ARE:
1 Continuous slot (3) Mill slot 5 Gauze wrapped 7 Torch cut 9 Drilled holes 11 None (open hole)
2 Louvered shutter 4 Key punched 6 Wire wrapped 8 Saw Cut 10 Other (specify)

SCREEN-PERFORATED INTERVALS:	From 80 ft. to 115 ft.	From ____ ft. to ____ ft.		From ____ ft. to ____ ft.	From ____ ft. to ____ ft.		
GRAVEL PACK INTERVALS:	From 78 ft. to 115 ft.	From ____ ft. to ____ ft.		From ____ ft. to ____ ft.	From ____ ft. to ____ ft.		

6 GROUT MATERIAL: 1 Neat cement 2 Cement grout (3) Bentonite (4) Other Concrete: 0-76ft
Grout Intervals From 76 ft. to 78 ft. From ____ ft. to ____ ft. From ____ ft. to ____ ft.
What is the nearest source of possible contamination:
1 Septic tank 2 Sewer lines 3 Watertight sewer lines 4 Lateral lines 5 Cess pool 6 Seepage pit 7 Pit privy 8 Sewage lagoon 9 Feedyard 10 Livestock pens (11) Fuel storage 12 Fertilizer storage 13 Insecticide Storage 14 Abandoned water well 15 Oil well/ gas well 16 Other (specify below)
Direction from well? SW How many feet? ~70ft

FROM	TO	LITHOLOGIC LOG	FROM	TO	PLUGGING INTERVALS
0	20	Dirt & gravel on top; Brown, hard, silty clay			
20	115	Very fine, brown, hard, sandy clay			
					Flushmount waiver from BOW

7 CONTRACTOR'S OR LANDOWNER'S CERTIFICATION: This water well was (1) constructed, (2) reconstructed, or (3) plugged under my jurisdiction and was completed on (mo/day/year) 9/14/11 and this record is true to the best of my knowledge and belief. Kansas Water Well Contractor's License No. 757. This Water Well Record was completed on (mo/day/year) 10/10/11 under the business name of Larsen & Associates, Inc. by (signature) _____.

INSTRUCTIONS: Please fill in blanks or circle the correct answers. Send top three copies to Kansas Department of Health and Environment, Bureau of Water, Geology Section, 1000 SW Jackson St., Suite 420, Topeka, Kansas 66612-1367. Telephone 785-296-5522. Send one to WATER WELL OWNER and retain one for your records. Fee of $5.00 for each constructed well. Visit us at http://www.kdheks.gov/waterwell.

Project Name & Site I.D: Funk, Rodger & U1-028-00880

KSA 82a-1212