ALLIED CEMENTING CO., LLC. 037727

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Med Lodge

DATE	SEC	TWP	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
9-7-11	22	34S	10W			9:30pm	10:00pm
LEASE Schwartz	WELL # A-2		LOCATION Hazelton KS 1s, 1/2E, southside			COUNTY Barber	STATE KS
OLD OR (NEW) (Circle one)							

CONTRACTOR Hardt Rig #1
TYPE OF JOB Surface
HOLE SIZE 12¼ T.D. 271'
CASING SIZE 8 5/8 DEPTH 271'
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 20'
PERFS.
DISPLACEMENT 16 bbls H20

OWNER R+B Oil + Gas

CEMENT
AMOUNT ORDERED 225sx 60:40:3%cc+2%gel

EQUIPMENT

PUMP TRUCK CEMENTER Matt Thrash
360/265 HELPER Jason Thrash
BULK TRUCK
421/252 DRIVER Eldon Piper
BULK TRUCK
DRIVER

REMARKS:

Rig circ with truck
pump 3 bbls H20 ahead
mix 225 sx cement
disp. 16 bbls H20
shut in
cement did circulate

COMMON	135 SK	@ 16.25	2193.75
POZMIX	90 SK	@ 8.50	765.00
GEL	4 SK	@ 21.25	85.00
CHLORIDE	7 SK	@ 58.20	407.40
ASC		@	
HANDLING	236	@ 2.25	531.00
MILEAGE	236/11/20		519.20
		TOTAL	4501.35

SERVICE

DEPTH OF JOB	271'		
PUMP TRUCK CHARGE			1125.00
EXTRA FOOTAGE		@	
MILEAGE	40	@ 7.00	280.00
MANIFOLD		@	
Light Vehicle	40	@ 4.00	160.00
		@	
		TOTAL	1565.00

CHARGE TO: R+B Oil + Gas
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

	@	
	@	
	@	
	@	
	@	
	TOTAL	

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Scott C. Adcock

SIGNATURE

SALES TAX (If Any)
TOTAL CHARGES 6066.35
DISCOUNT 20% IF PAID IN 30 DAYS
4853.08

ALLIED CEMENTING CO., LLC. 037733

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Medicine Lodge

DATE 9-14-11	SEC. 22	TWP. 34s	RANGE 10w	CALLED OUT	ON LOCATION	JOB START 3:30pm	JOB FINISH 4:30pm
LEASE Schwartz	WELL # A-2		LOCATION Hazelton Ks, 1 south 1/2 East south into			COUNTY Barber	STATE Ks
OLD OR NEW (Circle one)							

CONTRACTOR Hardt Rig #1
TYPE OF JOB Rotary plug
HOLE SIZE 7 1/8 T.D.
CASING SIZE DEPTH
TUBING SIZE DEPTH
DRILL PIPE 4 1/2 DEPTH 600'
TOOL DEPTH
PRES. MAX 200 psi MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS.
DISPLACEMENT

OWNER R+B Oil + Gas

CEMENT
AMOUNT ORDERED 150 sx 60:40:4% gel

COMMON	A 90 sx	@ 16.25	1462.50
POZMIX	60 sx	@ 8.50	510.00
GEL	5 sx	@ 21.25	106.25
CHLORIDE		@	
ASC		@	
HANDLING	155	@ 2.25	348.75
MILEAGE	.11/25/155		426.25
		TOTAL	2853.75

EQUIPMENT

PUMP TRUCK #360/285 CEMENTER Matt Thimesch
HELPER Jason Thimesch
BULK TRUCK #363/290 DRIVER Austin Elam
BULK TRUCK # DRIVER

REMARKS:

1st plug
Run pipe into 600'
pump 10 bbls H2O
mix 50 sx cement disp 4 1/2 bbls H2O
2nd plug pipe at 300' mix 50 sx cement disp 1/2 bbls
3rd plug pipe at 60' mix 20 sx cement
mix 30 sx for Rat hole.

SERVICE

DEPTH OF JOB 600'
PUMP TRUCK CHARGE 1250.00
EXTRA FOOTAGE @
MILEAGE 50 @ 7.00 350.00
MANIFOLD @
Light vehicle 50 @ 4.00 200.00
@
TOTAL 1800.00

CHARGE TO: R+B Oil + Gas
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES 4653.75
DISCOUNT 20% IF PAID IN 30 DAYS
Net 3723.00

PRINTED NAME Scott C Adelhardt
SIGNATURE Scott C Adelhardt