ALLIED CEMENTING CO., LLC. 040236

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Medicine Lodge KS

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
7-26-2011	20	34S	14W	6:00 pm	9:00 pm	7-27 1:30 am	7-27 2:30 am

LEASE	WELL #	LOCATION	COUNTY	STATE
Z-Bar	20-14	160 & Deerhead Rd, South to Cottonwood Creek Rd, west to Telephone Rd, 3 S&E	Barber	KS

OLD OR NEW (Circle one)

CONTRACTOR Southwind 70

TYPE OF JOB Surface

HOLE SIZE 12 1/4 T.D. 905'

CASING SIZE 8 5/8 DEPTH 905'

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT 40'

CEMENT LEFT IN CSG.

PERFS.

DISPLACEMENT 55 1/2 bbls of fresh water

OWNER M & M Exploration

CEMENT

AMOUNT ORDERED 250 sx 65:35:6% Gel, 3% cc + 1/4# Flosel, 150 sx Class A 3% cc & 2% Gel

COMMON	150	@ 16.25	2437.50
POZMIX		@	
GEL	3	@ 21.25	63.75
CHLORIDE	14	@ 58.20	814.80
ASC	250	@ 15.00	3750.—
		@	
63 Flosel		@ 2.70	170.10
HANDLING	434	@ 2.25	976.50
MILEAGE	40/434/.11		1909.60

TOTAL 10,122.25

EQUIPMENT

PUMP TRUCK #471-302 CEMENTER Derin F. HELPER Ron G.

BULK TRUCK #421-252 DRIVER Dustin E.

BULK TRUCK # DRIVER

REMARKS:

Pipe on bottom & break circulation pump 3 bbls water ahead, mix 250 sx of lead cement, mix 150 sx of tail cement, shut down, release plug, start displacement, slow rate to 3 bpm at 45 bbls, bump plug at 55 1/2 bbls 300 800 psi, float did hold, cement did circulate

SERVICE

DEPTH OF JOB	905		
PUMP TRUCK CHARGE			1125.—
EXTRA FOOTAGE		@	
MILEAGE	80	@ 7.00	560.—
MANIFOLD		@	
Head rental		@ 200.00	200.—
light vehicle	80	@ 4.00	320.—

TOTAL 2205.00

CHARGE TO: M & M Exploration

STREET

CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

8 5/8

1-Rubber plug	@ 112.—	112.—
1-AFU Insert	@ 382.—	382.—
1-Basket	@ 478.—	478.—
	@	
	@	

TOTAL 972.—

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)

TOTAL CHARGES 13299.25

DISCOUNT 20% IF PAID IN 30 DAYS

Net 10639.40

PRINTED NAME X Wesley Pfaff

SIGNATURE X Wesley Pfaff

Thank you!!!