COMPANY	Phillips Petroleum Company
WELL	Hansen Unit #1
LOCATION	1980' FSL & 1980' FEL Sec. 21, T-19-S, R-34-E
COUNTY	Lea County, New Mexico
ELEVATION	3600' KB, 3589' DF, 3578' GL
SPUD	12-7-78
COMPLETED	1-15-79
TOTAL DEPTH	9400'
PBTD	9400'
CASING	8-5/8" @ 1400' w/ 1000 sx
	5-1/2" @ 9400' w/ 1000 sx
PERFORATIONS	None
PRODUCING FORMATION	Bone Spring
INITIAL PRODUCTION	24 hr. Pump test: 21 BO, 0 BW, 21 MCF
GRAVITY	41.0° API
GOR	1000
PRODUCING METHOD	Pumping
PRODUCING INTERVAL	8400'-8900'
TREATMENT	8400'-8900' Acidized w/ 2000 gal 15% HCL
	8400'-8900' Frac w/ 20,000 gal gelled water & 20,000 lbs sand