4/4/2012

CONSOLIDATED Oil Well Services, LLC

5000000162

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	G&J	State, County	Chautauqua , Kansas	Cement Type	CLASS A
Job Type	Long String	Section	22	Excess (%)	30
Customer Acct #		TWP	34S	Density	13.7
Well No.	Sullivan 12-01	RGE	13E	Water Required	
Mailing Address		Formation		Yeild	1.26
City & State		Hole Size	5 5/8	Slurry Weight	
Zip Code		Hole Depth		Slurry Volume	
Contact		Casing Size	2 7/8INCH,	Displacement	5.2
Email		Casing Depth	900	Displacement PSI	
Cell		Drill Pipe		MIX PSI	200
Dispatch Location	BARTLESVILLE	Tubing		Rate	4bpm

Code	Cement Pump Charges and Mileage	Quantity	Unit	Price per Unit	
5401	CEMENT PUMP (2 HOUR MAX)	1	2 HRS MAX	$1,030.00	$ 1,030.00
5406	EQUIPMENT MILEAGE (ONE-WAY)	30	PER MILE	$4.00	$ 120.00
5407	MIN. BULK DELIVERY (WITHIN 50 MILES)	1	PER LOAD	$350.00	$ 350.00
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
5402	FOOTAGE	900	PER FOOT	0.22	$ 198.00
				EQUIPMENT TOTAL	$ 1,698.00
	Cement, Chemicals and Water				
1124	50/50 POZMIX CEMENT W/ NO ADDITIVES	120	0	$10.95	$ 1,314.00
1107A	PHENOSEAL	40	0	$1.29	$ 51.60
1110A	KOL SEAL (50 # SK)	600	0	$0.46	$ 276.00
1111	GRANULATED SALT (50#) SELL BY #	250	0	$0.37	$ 92.50
1118B	PREMIUM GEL/BENTONITE (50#)	350	0	$0.21	$ 73.50
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
				CHEMICAL TOTAL	$ 1,807.60
	Water Transport				
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
				TRANSPORT TOTAL	$ -
	Cement Floating Equipment (TAXABLE)				
	Cement Basket				
0			0	$0.00	$ -
	Centralizer				
0			0	$0.00	$ -
0			0	$0.00	$ -
	Float Shoe				
0			0	$0.00	$ -
	Float Collars				
0			0	$0.00	$ -
	Guide Shoes				
0			0	$0.00	$ -
	Baffle and Flapper Plates				
0			0	$0.00	$ -
	Packer Shoes				
0			0	$0.00	$ -
	DV Tools				
0			0	$0.00	$ -
	Ball Valves,Swedges,Clamps, Misc.				
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
	Plugs and Ball Sealers				
4402	2 1/2 Plug	2	0	$0.00	$ 56.00
	Downhole Tools				
0			0	$0.00	$ -
				CEMENT FLOATING EQUIPMENT TOTAL	$ 56.00

TRUCK#	DRIVER NAME
577	Kirk Sanders
398	John Wade
518	Bryan Scullawl

	SUB TOTAL	$ 3,561.60
8.30%	SALES TAX	$ 154.68
	TOTAL	$ 3,716.28
10%	(-DISCOUNT)	$ 371.63
	DISCOUNTED TOTAL	**$ 3,344.65**

AUTHORIZATION _____ TITLE _____

DATE _____ FOREMAN _____

I ACKNOWLEDGE THAT THE PAYMENT TERMS, UNLESS SPECIFICALLY AMENDED IN WRITING ON THE FRONT OF THE FORM OR IN THE CUSTOMER'S ACCOUNT RECORDS, AT OUR OFFICE, AND CONDITIONS OF SERVICE ON THE BACK OF THIS FORM ARE IN EFFECT FOR SERVICES IDENTIFIED ON THIS FORM.

/2012

CONSOLIDATED Oil Well Services, LLC

5000000162

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	G&J	State, County	Chautauqua , Kansas	Cement Type	CLASS A
Customer Acct #		Section	22	Excess (%)	30
Well No.	0	TWP	34S	Density	13.7
Mailing Address	Sullivan 12-01	RGE	13E	Water Required	0
City & State	0	Formation	0	Yeild	1.26
Zip Code	0	Hole Size	5 5/8	Slurry Weight	0
Contact	0	Hole Depth	0	Slurry Volume	0
Email	0	Casing Size	2 7/8INCH,	Displacement	5.2
Cell	0	Casing Depth	900	Displacement PSI	0
Office	0	Drill Pipe	0	MIX PSI	200
Dispatch Location	BARTLESVILLE	Tubing	0	Rate	4bpm

REMARKS

Ran gel / LCM to establish circulation, ran 120sx of 50/50 POZ w/ 2% gel / 2# salt / 5# kol seal / .40# pheno. Flushed pump and lines, dropped 2 plugs and displaced to set. Shut in and washed up. HAD OWN WATER.

Circulated cement to surface.