QUALITY WELL SERVICE, INC.

5676

Federal Tax I.D. # 481187368

Home Office 324 Simpson St., Pratt, KS 67124

Heath's Cell 620-727-3410
Office / Fax 620-672-3663

Rich's Cell 620-727-3409
Brady's Cell 620-727-6964

Date	Sec.	Twp.	Range	County	State	On Location	Finish
9-17-12	10	19	15	Barton	KS		2130

Lease Saber B — Well No. 2 — Location Albert 2E 2½ S E into

Contractor Berexco

Type Job PTA

Hole Size — T.D.

Csg. 5 — Depth

Tbg. Size 2 3/8 — Depth 3350'

Tool — Depth

Cement Left in Csg. — Shoe Joint

Meas Line — Displace

Owner

To Quality Well Service, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To Berexco

Street

City — State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Amount Ordered 400sx 60/40 4% Gel 11 Gel on side 500 # Hulls. Used 345sx.

EQUIPMENT

Pumptrk 8	No.	Cody
Bulktrk 7	No.	Mike
Bulktrk	No.	
Pickup	No.	Heath

JOB SERVICES & REMARKS

1st Pumped 11sx Gel 50sx cement 100 # hulls @ 3350'

2nd. Pumped 100sx cement 100 # Hulls @ 1800'

3rd. Pumped 115sx cement 100 # Hulls. @ 900'

4th Pumped 70sx cement 100 # hulls down 5½ csg. circulated to surface

Common	210
Poz. Mix	135
Gel.	23
Calcium	
Hulls	400 #
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	368
Mileage	15

FLOAT EQUIPMENT

Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	

Pumptrk Charge	PTA
Mileage	15
Tax	
Discount	
Total Charge	

X Signature

Taylor Printing, Inc.