ALLIED OIL & GAS SERVICES, LLC 058777

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Oakley, KS

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
9/27/12	31	1	31		9:30 pm	4:30 pm	6:30 pm

LEASE Kirk WELL # 1-31 LOCATION Herndon 3½ W 1N ½ W COUNTY Thomas STATE KS

OLD OR NEW (Circle one) South

CONTRACTOR WW 4 OWNER Same

TYPE OF JOB Production 2-Stage

HOLE SIZE 7⅞ T.D.

CASING SIZE 5½ 14# DEPTH 4322

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DV DEPTH 2728

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT 21

CEMENT LEFT IN CSG. 21

PERFS.

DISPLACEMENT Bottom 40 bbl - Rig Mud; 120 - Top

CEMENT

AMOUNT ORDERED 50 ALW ¼ Flo 115 ASC 10% Salt 2% gel 0.5% Gilsonite 500 gal WFR-2 415 ALW ¼ Flo Seal

~~COMMON~~ ALW	415	@ 15.95	6617.25
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC	115	@ 20.90	2403.50
Salt	10	@ 26.25	263.50
Gilsonite	lb 575	@ .98	563.50
Flo Seal	lb 120	@ 2.98	357.60
WFR-2	500 gal	@ 58.40	204.40
HANDLING	671.83 CP	@ 2.40	1666.99
MILEAGE	2.40 / mile / sk	22.992 mile	5,922.33
		2239.35	TOTAL 19,197.57

EQUIPMENT

PUMP TRUCK # 421 CEMENTER Alw Ryan
HELPER Wayne Mahaffey
BULK TRUCK # 386 DRIVER Chris Hepington
BULK TRUCK # 540 DRIVER Thomas (TOS)

REMARKS:

Run Csg, Circulate Rig 1000 hrs, Mix 50 sk ALW ¼ Flo, Pump w/ 115 sk ASC, Washup, Release Plug w/ 40 bbl H2O, Pump w/ 100 bbl Rig Mud, Drop Bomb w/ 100 bbl Rig Mud, Open DV Plug & Pump 120 bbl H2O, Circulate 35 min. Run Tank to Circulate 60 bbl - Hard Rig to Circ. Mix 300 sk, RH 285 sk, ALW Water 5½, Washup, Release Plug w/ 65 bbl H2O w/ 500 PSI. Cap. Land Plug @ 2100. Tool Closed. Cement Did Circulate Tank to Run, Wayne, Chris, Thomas

CHARGE TO Gredo Petroleum

STREET

CITY STATE ZIP

SERVICE

DEPTH OF JOB	4322'		
PUMP TRUCK CHARGE			2265.00
EXTRA FOOTAGE		@	
MILEAGE	80	@ 7.70	616.00
MANIFOLD		@	275.00
	80	@ 4.40	352.00
Top Stage		@	2406.25
		TOTAL	6415.00

PLUG & FLOAT EQUIPMENT

DV		@	3721.00
Baffle Plate Shoe		@ 408.33	408.33
Centralizers	5	@ 57.21	286.05
Baskets	3	@ 394.29	1182.87
Latch Down Assembly		@ 324.00	324.00
		TOTAL	5923.25

2,914.05

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Justin Hamlin

SIGNATURE Justin Hamlin

SALES TAX (If Any) 1419.39

TOTAL CHARGES 31,535.91 81

DISCOUNT 8357.01 IF PAID IN 30 DAYS

26570