BASIC ENERGY SERVICES
PRESSURE PUMPING & WIRELINE

1700 S. Country Estates Rd.
P.O. Box 129
Liberal, Kansas 67905
Phone 620-624-2277

FIELD SERVICE TICKET
1717 03946 A

DATE TICKET NO.

DATE OF JOB 9-15-12 DISTRICT Liberal 1717	NEW WELL ☒ OLD WELL ☐ PROD ☐ INJ ☐ WDW ☐ CUSTOMER ORDER NO.:
CUSTOMER Oxy USA	LEASE KU "B" WELL NO. 3
ADDRESS	COUNTY Stanton STATE KS
CITY STATE	SERVICE CREW Kirby, Ed, Victor, Juan G
AUTHORIZED BY Tyce Davis	JOB TYPE: 5½ Production 2-42

EQUIPMENT#	HRS	EQUIPMENT#	HRS	EQUIPMENT#	HRS
				21755	10
				38111	10
				19919	10
				30463	10
				37547	10
				30464	18

	DATE	AM PM	TIME
TRUCK CALLED	9-14-12		1800
ARRIVED AT JOB		AM PM	2200
START OPERATION		AM PM	1150
FINISH OPERATION	9-15-12	AM PM	0300
RELEASED		AM PM	0400
MILES FROM STATION TO WELL			

CONTRACT CONDITIONS: (This contract must be signed before the job is commenced or merchandise is delivered).
The undersigned is authorized to execute this contract as an agent of the customer. As such, the undersigned agrees and acknowledges that this contract for services, materials, products, and/or supplies includes all of and only those terms and conditions appearing on the front and back of this document. No additional or substitute terms and/or conditions shall become a part of this contract without the written consent of an officer of Basic Energy Services LP.

SIGNED:
(WELL OWNER, OPERATOR, CONTRACTOR OR AGENT)

ITEM/PRICE REF. NO.	MATERIAL, EQUIPMENT AND SERVICES USED	UNIT	QUANTITY	UNIT PRICE	$ AMOUNT
CL104	50/50 Poz	Sk	435		
CL103	60/40 Poz	Sk	20		
CC113	Gypsum	lb	1830		
CC111	Salt	lb	2674		
CC103	C-15	lb	220		
CC105	C-41P	lb	92		
CC201	Gilsonite	lb	2175		
CF251	Guide Shoe - Reg	EA	1		
CF1451	Flapper Type Insert Float	EA	1		
CF103	Top Rubber Cement Plug	EA	1		
CF4501	Stop Collar	EA	1		
CF4452	Centralizers	EA	25		
CC155	Superflush	Gal	500	1.15	575.00

AP LOCATION/DEPT. LI BECAP 002 NOF
LEASE/MELL/FAC KU B-3
MAXIMO WSM# 0102 ELEMENT 3023
TAX
PROJECT # 116646 CAPEX / OPEX
SPD / BPA UNSPSC
Circle Type
PRINTED NAME
SIGNATURE:
Locality Set Up Required

SUB TOTAL 18,458.32

CHEMICAL / ACID DATA:			

SERVICE & EQUIPMENT	%TAX ON $	
MATERIALS	%TAX ON $	
	TOTAL	

SERVICE REPRESENTATIVE Kirby Hunger

THE ABOVE MATERIAL AND SERVICE ORDERED BY CUSTOMER AND RECEIVED BY:
(WELL OWNER OPERATOR CONTRACTOR OR AGENT)

FIELD SERVICE ORDER NO.

CLOUD LITHO - Abilene, TX

BASIC ENERGY SERVICES
PRESSURE PUMPING & WIRELINE

1700 S. Country Estates Rd.
P.O. Box 129
Liberal, Kansas 67905
Phone 620-624-2277

FIELD SERVICE TICKET CONT.

TICKET NO. 1717-03946

ITEM/PRICE REF. NO.	MATERIAL, EQUIPMENT AND SERVICES USED	UNIT	QUANTITY	UNIT PRICE	$ AMOUNT
E101	Heavy Equipment Mileage	MI	255	5 25	1338 75
CE240	Blending + Mixing Service Charges	S/c	455	1 05	477 75
E113	Bulk Delivery Charges	TM	1632	1 20	1958 40
CE206	Depth Charge 5001'-6000'	4hrs	1		2160 00
CE504	Plug Container Utilization Charge	EA	1		187 50
E100	Unit Mileage Charge	MI	85	3 19	271 15
S003	Service Supervisor	EA	1		131 25
E724	2" Pop-off Valve Rental	EA	1		225 00

TAYLOR PRINTING, INC.
(800) 870-7102

BASIC ENERGY SERVICES
Liberal, Kansas

Cement Report

Customer: Oxy USA		Lease No.	Date: 9-15-12
Lease: KU "B"		Well #: 3	Service Receipt
Casing	Depth	County: Stanton	State: KS
Job Type: 5½ Production	Formation	Legal Description: 17-29-41	

Pipe Data		Perforating Data		Cement Data
Casing size: 5½" 17#	Tubing Size	Shots/Ft		Lead: 20sk 60/40-4 For Mouse holes
Depth: 5828 ft	Depth	From	To	
Volume: 134 ft	Volume	From	To	
Max Press: 1800 Psi	Max Press	From	To	Tail in: 435 sk 50/50 Poz-5% W-60, 10% Salt, .6% C-15, ¼# C-41P, 5# Gilsonite
Well Connection	Annulus Vol.	From	To	
Plug Depth: 5787.28 ft	Packer Depth	From	To	

Time	Casing Pressure	Tubing Pressure	Bbls. Pumbed	Rate	Service Log
0900					On Location - Spot + Rig up
1100					Safety Meeting
1125		3000			Pressure Test
1130		200	5	6	Pump 5 BBL fresh Water
1132		200	12	6	Pump 500 Gal Superflush
1135		200	5	6	Pump 5 BBL fresh Water
1140		Ø	5	2	Shut Down - Plug Mouse hole w/20 sk 60/40
1152		200	122	6	Mix 435 sk 50/50 @ 13.5
0020					Shut Down - Clean Lines - Drop Plug
0025		100	0	6	Displace with fresh Water
0037		300	67	6	Displacement Reaches Cement
0048		1300	124	2	Slow Rate
0053		1300-1800	134		Bump Plug
0058		1800-Ø			Release Pressure - Float Held

Service Units	21755	38111/19919	30464/37724	30463/37547		
Driver Names	Kirby	Ed	Victor	Juan G		

Customer Representative

Jerry Bennett
Station Manager

Kirby Harper
Cementer

Taylor Printing, Inc.