ALLIED OIL & GAS SERVICES, LLC 053934

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: MedLodge KS

DATE 10/19/12	SEC. 32	TWP. 17s	RANGE 23w	CALLED OUT	ON LOCATION	JOB START	JOB FINISH 130AM
LEASE Nichepar	WELL # 1-H		LOCATION Ness City KS, 3N, 1E, IN, w/into			COUNTY Ness	STATE KS
OLD OR (NEW) (Circle one)						1.0 to	6.3

CONTRACTOR Patterson #172
TYPE OF JOB Production Liner
HOLE SIZE 6¼ T.D.
CASING SIZE 4½ DEPTH 8936
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX 2900 MINIMUM
MEAS. LINE SHOE JOINT 48ft
CEMENT LEFT IN CSG. 48ft
PERFS.
DISPLACEMENT 107 BBLs fresh H2O

OWNER Tug Hill

EQUIPMENT

PUMP TRUCK CEMENTER Jason Thimsen 1
#558/555 HELPER Scott Priddy 2
BULK TRUCK
#561/553 DRIVER Ryan R. 1
BULK TRUCK
DRIVER

REMARKS:

AFE #12-0112

Code #830.18

CHARGE TO: Tug Hill
STREET
CITY STATE ZIP

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Curtis TURNER
SIGNATURE

CEMENT
AMOUNT ORDERED 400sx Class H 50:50+ 2%Gel+5%Salt+.6% FL-160+.1%CD-31+ .1% SA-5+3#Kolseal+¼#Defoamer

COMMON Class H	200sx	@ 16.85	3,370
POZMIX	200sx	@ 9.35	1,870
GEL	7sx	@ 23.40	163.80
CHLORIDE		@	
ASC		@	
FL-160	200lbs	@ 18.90	3,780
Powder Defoamer	100lbs	@ 9.80	980
Salt	9sx	@ 26.35	237.15
SA-5	34lbs	@ 17.55	596.70
CD-31	34lbs	@ 10.30	350.20
Kolseal	1200lbs	@ 0.98	1,176.00
		@	
		@	
HANDLING	458.6 cuft	@ 2.48	1,137.33
MILEAGE (92)	to ni	x 2.60	239.20
		TOTAL	13900.38

SERVICE

DEPTH OF JOB 8936			
PUMP TRUCK CHARGE			5920.20
EXTRA FOOTAGE		@	
MILEAGE	5ni	@ 7.70	38.50
MANIFOLD		@	
LV	5ni	@ 4.40	22
		@	
		TOTAL	5980.7

PLUG & FLOAT EQUIPMENT

	@	
	@	
	@	
	@	
	@	
	TOTAL	

SALES TAX (If Any) 789-
TOTAL CHARGES 19881.08
DISCOUNT 35% 6958.38 IF PAID IN 30 DAYS
Net 12922.70