ALLIED OIL & GAS SERVICES, LLC 056600

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell KS

DATE 1-2-13	SEC. 13	TWP. 19	RANGE 6	CALLED OUT	ON LOCATION	JOB START 9:30pm	JOB FINISH 10:00pm
LEASE Schneider	WELL# 1-13	LOCATION Lyons KS 14 E 1½ N Into				COUNTY Rice	STATE KS
OLD OR NEW (Circle one)							

CONTRACTOR Southwind #1
TYPE OF JOB Surface
HOLE SIZE 12¼ T.D. 260
CASING SIZE 8⅝ 23# DEPTH 258
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT 15
CEMENT LEFT IN CSG. 15'
PERFS.
DISPLACEMENT 15¼ bbl

OWNER

CEMENT
AMOUNT ORDERED 160 com 3% cc 2% gel

EQUIPMENT

PUMP TRUCK CEMENTER Bob S. 1
417 HELPER Robert Y 1
BULK TRUCK
341 DRIVER Woody O 2
BULK TRUCK
DRIVER Trist Hall (GB) 2

REMARKS:

ran 6 jts of new 8⅝ 23# csg received circulation mix 160 com 3% cc 2% gel displaced 15¼ bbl of water shut in wash up

cement did circulate to surface

COMMON	160	@ 17.90	2864.00
POZMIX		@	
GEL	3	@ 23.40	70.20
CHLORIDE	5	@ 64.00	320.00
ASC		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
		@	
HANDLING	172.09 sks	@ 2.48	426.79
MILEAGE	369.89 t/m	2.60	961.71
		TOTAL	4642.70

SERVICE

DEPTH OF JOB	260		
PUMP TRUCK CHARGE			1512.25
EXTRA FOOTAGE		@	
MILEAGE	47 HVM I	@ 7.70	361.90
MANIFOLD		@	
	47 LVM I	@ 4.40	206.80
		@	
		TOTAL	2080.95

PLUG & FLOAT EQUIPMENT

	@	
	@	
	@	
	@	
	@	
	TOTAL	

CHARGE TO: Dreiling Oil
STREET
CITY STATE ZIP

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Derby Keever

SIGNATURE

SALES TAX (If Any) 237.55
TOTAL CHARGES 6723.65
DISCOUNT 1627.12 IF PAID IN 30 DAYS
BS 1-4
before Feb Net 5096.53

ALLIED OIL & GAS SERVICES, LLC 059231

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Great Bend, KS

Schneider

DATE 1-8-13	SEC. 13	TWP. 19S	RANGE 6W	CALLED OUT	ON LOCATION	JOB START 7:30	JOB FINISH 8:30 AM
LEASE Schneider	WELL # 1-13		LOCATION 4 mi S 6 E of McPherson, County Line 1/2 N into			COUNTY Rice	STATE KS
OLD OR (NEW) (Circle one)						RC 2.03	1.3

CONTRACTOR Southwind #1
TYPE OF JOB PTA
HOLE SIZE 12 1/4 T.D.
CASING SIZE 8 5/8 DEPTH
TUBING SIZE DEPTH
DRILL PIPE 4 1/2 DEPTH 900
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. All
PERFS.
DISPLACEMENT Freshwater

OWNER

EQUIPMENT

PUMP TRUCK # 366 CEMENTER Duston Chamberlain
HELPER Trent Hall 2
BULK TRUCK # 344170 DRIVER Don Casper 2
BULK TRUCK # DRIVER

CEMENT
AMOUNT ORDERED 165 sks 60/40/6 gel 1/4# Flo-Seal 4% pos 1/4# Hi-gel 1/4# FL10

COMMON	111	@ 17.90	1.986.90
POZMIX	74	@ 9.35	691.90
GEL	6	@ 23.40	140.40
CHLORIDE		@	
ASC		@	
HANDLING	198	@ 2.48	491.00
MILEAGE	8.2 x 45 x	2.60	959.40
		TOTAL	~~4269.30~~ 4269.60

3609

REMARKS:

Fill Hole with Brg mud
1 900 – 35 sks
2 550 – 35 sks
3 310 – 35 sks
4 60 – 25 sks
RH – 30 sks
MH – 25 sks
Plug Down 8:00 AM

SERVICE

DEPTH OF JOB	900		
PUMP TRUCK CHARGE			2158.25
EXTRA FOOTAGE		@	
MILEAGE	HVM 45	@ 7.70	346.50
MANIFOLD		@	
	HVM 45	@ 4.40	198.00
		@	
		TOTAL	2.703.35

CHARGE TO: Drilling Oil
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

		@	
		@	
		@	
		@	
		@	
		TOTAL	

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any) 508.99
TOTAL CHARGES 6.972.~~42~~85
DISCOUNT 25% 1.743.~~60~~21 IF PAID IN 30 DAYS
5.229.~~39~~64

PRINTED NAME X Derby Keever

SIGNATURE X

Thank You!!