59851

ALLIED OIL & GAS SERVICES, LLC 059851

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Medicine Lodge KS

DATE 05/04/13	SEC. 7	TWP. 31s	RANGE 11w	CALLED OUT	ON LOCATION	JOB START	JOB FINISH 945AM
LEASE Chain Ranch "D"	WELL # 1 X		LOCATION Isabel Blktop, North to Axline Hill, West into			COUNTY Barber	STATE KS
OLD OR (NEW) (Circle one)							

CONTRACTOR Pickrell
TYPE OF JOB Surface
HOLE SIZE 12¼ T.D. 310
CASING SIZE 8⅝ DEPTH 309
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX 350 MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 20'
PERFS.
DISPLACEMENT 18⅝ BBL Fresh H_2O

OWNER White Expl

CEMENT
AMOUNT ORDERED 250 sx 60:40:3% cc + 2% Gel Sugar 70 lbs

COMMON Class A	150 sx	@ 17.90	2685
POZMIX	100 sx	@ 9.35	935
GEL	4 sx	@ 23.40	93.60
CHLORIDE	8 sx	@ 64.00	512
ASC		@	
Sugar	70 lbs	@ 1.00	70
HANDLING	268.6 cu ft	@ 2.48	666.13
MILEAGE	1.3 tons 5mi x 2.60		146.90

TOTAL 5108.63

EQUIPMENT

PUMP TRUCK CEMENTER Jason Thimesch
#558/555 HELPER Scott Priddy
BULK TRUCK
#351/290 DRIVER Justin Bower
BULK TRUCK
DRIVER

REMARKS:
Did cir cement

SERVICE

DEPTH OF JOB 309			
PUMP TRUCK CHARGE			1512.25
EXTRA FOOTAGE		@	
MILEAGE	5mi	@ 7.70	38.50
MANIFOLD + Head		@	275
LV	5mi	@ 4.40	22

TOTAL 1847.75

CHARGE TO: White Exploration inc
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

8⅝ Wooden Plug		@	107.64

TOTAL 107.64

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Mike Kern
SIGNATURE Mike Kern

SALES TAX (If Any)
TOTAL CHARGES 7064.02
DISCOUNT 35% IF PAID IN 30 DAYS
Net 4591.61