AFE # D13073

McPherson Drilling LLC | Drillers Log | McPherson Drilling LLC

Rig Number: 2	S. 10 T. 28 R. 16 E
API No. 15- 205-28152	County Wilson
Elev 1051'	Location NE-SE-NW-SE

Operator: Post Rock midcontinent Production	
Address: Oklahoma Tower 210 Park Ave Ste 2750	
Well No. 10-5	Lease Name: Wing, Wing Trust
Footage Location	1925 ft. from the (N) (S) Line
	1350 ft. from the (E) (W) Line
Drilling Contractor:	McPherson Drilling LLC
Spud date: 4/2/13	Geologist:
Date Completed: 4/3/13	Total Depth: 1235'

Casing Record	Surface	Production
Size Hole	11"	7 7/8"
Size Casing	8 5/8"	
Weight	23#	
Setting Depth	22.5'	Post Rock
Type Cement	Port	" "
Sacks	5	

Rig Time:

Gas Tests:	
881'	8"
981'	8"
1081'	0

Put oil on pit from 1100' To 1135'

Inj water @ 280'

Well Log

Formation	Top	Btm.
Soil/clay	0	6
Lime	6	56
Shale	56	132
Lime	132	148
SHALE	148	231
LIME	231	245
SHALE	245	249
SAND	249	311
sand/shale	311	331
SAND	331	359
lime	359	439
Shale	439	471
Coal	471	472
Sand/Shale	472	476
Lime	476	495
Shale	495	507
Lime	507	548
Shale	548	646
Lime	646	675
Shale	675	680
Sand	680	700 Base
Shale	700	719
Sand	719	770 Oil Show
Coal	770	771
Shale	771	776
Lime	776	802
Shale	802	821
Coal	821	822
Shale	822	880
Savage Lime	880	850
Summit	850	854
Lime	854	862
Mulky	862	870
Lime	870	871
oil Sand	871	884
Sand/Shale	884	925
Coal	925	926
Shale	926	945
Coal	945	946
Shale	946	975
Coal	975	976
Shale	976	979
Coal	979	980
Shale	980	999
Coal	999	1000
Sand/Shale	1000	1007
Coal	1007	1008
oil Sand	1008	1017
Sand/Shale	1017	1068
Shale	1068	1079
Coal	1079	1080
Shale	1080	1095
Coal	1095	1096
oil Sand	1096	1138
Sand/Shale	1138	1150
oil Sand	1150	1157
Sand/Shale	1157	1178
water Sand	1178	1197
Sand/Shale	1197	1230
Coal	1230	1231
Shale	1231	1235 TD