McPherson Drilling LLC | **Drillers Log** | **McPherson Drilling LLC**

Rig Number: 2	**S.** 3 **T.** 28 **R.** 16E
API No. 15- 205-28134	County: Wilson
Elev. 1036'	Location: SE-SW-SE-SE

Operator: Post Rock midcontinent Production	
Address: Oklahoma Tower 210 Park Ave Ste 2750	
Well No: 3-S	Lease Name: Campbell, Lois D
Footage Location:	195 ft. from the (N) (S) Line
	700 ft. from the (E) (W) Line
Drilling Contractor:	**McPherson Drilling LLC**
Spud date: 4/4/13	Geologist:
Date Completed: 4/5/13	Total Depth: 1225'

Casing Record			**Rig Time:**
	Surface	Production	
Size Hole:	11"	7 7/8"	
Size Casing:	8 5/8"		
Weight:	23#		
Setting Depth:	22'	Post Rock	
Type Cement:	Port	" "	
Sacks:	5		

Gas Tests:
881' Ø
981' Ø
1081'
Put oil on Pit from 1100'
To 1129'

Ini water @ 450'

Well Log

Formation	Top	Btm.		Formation	Top	Btm.		Formation	Top	Btm.	
Soil/clay	0	7		Shale	796	825		Sand/Shale	1150	1158	
Lime	7	27		Oswego Lime	825	844		Water Sand	1158	1203	
Shale	27	147		Summit	844	851		Coal	1203	1204	
Lime	147	159		Lime	851	864		Shale	1204	1217	
Shale	159	287		Mulkey	864	871		Coal	1217	1218	
Lime	287	294		Shale	871	889		Shale	1218	1225	TD
Shale	294	298		oil Sand	889	906					
Sand	298	338	wet	Sand/Shale	906	923					
Sand/Shale	338	362		coal	923	924					
Lime	362	435		Shale	924	943					
Shale	435	462		coal	943	944					
Sand	462	470	No Sho	Sand/Shale	944	1005					
Lime	470	488		coal	1005	1006					
Shale	488	492		Sand/Shale	1006	1023					
Sand	492	498	No Sho	Shale	1023	1025					
Lime	498	550		Sand	1025	1046	No Sho				
Shale	550	628		Shale	1046	1072					
Lime	628	646		coal	1072	1073					
Shale	646	650		Shale	1073	1087					
Lime	650	658		coal	1087	1089					
Shale	658	708		Shale	1089	1098					
coal	708	709		oil Sand	1098	1128					
Shale	709	776		Sand/Shale	1128	1138					
Lime	776	796		Water Sand	1138	1150					