ALLIED OIL & GAS SERVICES, LLC 054785

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell KS

DATE 9-12-13	SEC. 21	TWP. 8	RANGE 19	CALLED OUT	ON LOCATION	JOB START 12:30AM	JOB FINISH 1:00AM
LEASE Zerger	WELL # A-2		LOCATION Zurich KS 7 3/4 N Winto			COUNTY Rooks	STATE KS
OLD OR NEW (Circle one)							

CONTRACTOR American Eagle #2
TYPE OF JOB surface
HOLE SIZE 12 1/4 T.D. 262
CASING SIZE 8 5/8 23# DEPTH 261
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT 15
CEMENT LEFT IN CSG. 15'
PERFS.
DISPLACEMENT 15 1/2 bbl

OWNER

CEMENT

AMOUNT ORDERED 170 com 3% cc 2% gel

COMMON	170	@ 17.90	3043.00
POZMIX		@	
GEL	3	@ 23.40	70.20
CHLORIDE	6	@ 64.00	384.00
ASC		@	
HANDLING	173.51 ft³	@ 2.48	430.31
MILEAGE	326.92 t/m	2.60	849.73
		TOTAL	4777.24

EQUIPMENT

PUMP TRUCK CEMENTER Robert Y
417 HELPER Woody O
BULK TRUCK
410 DRIVER Joe G
BULK TRUCK
DRIVER

REMARKS:

run 6 jts of 8 5/8 23# csg recieve circulation mix 170 com 3% cc 2% gel displace 15 1/2 bbl shut in

cement did circulate to surface
Thank you

SERVICE

DEPTH OF JOB	262		
PUMP TRUCK CHARGE			1512.25
EXTRA FOOTAGE		@	
MILEAGE	39 H/MI	@ 7.70	300.30
MANIFOLD		@	
	39 · LV MI	@ 4.40	171.60
		@	
		TOTAL	1984.15

CHARGE TO: Tengasco
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@
@
@
@
@
TOTAL

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES 6761.39
DISCOUNT 1690.35 IF PAID IN 30 DAYS
Net $5071.04

PRINTED NAME
SIGNATURE Keith Kasler