SCHIPPER'S OIL FIELD SERVICES, L.L.C.

1065

REMIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS - Hoxie, KS

DATE 7-12-13	SEC. 20	TWP. 11	RANGE 18	CALLED OUT	ON LOCATION	JOB START 6:15am	JOB FINISH 6:45am
LEASE Vine-Sook	WELL #. 3		LOCATION			COUNTY Ellis	STATE KS
OLD OR (NEW) (CIRCLE ONE)							

CONTRACTOR Sheild's #2
TYPE OF JOB Surface
HOLE SIZE 12¼ T.D. 208
CASING SIZE 8⅝ DEPTH 208
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 20ft
PERFS
DISPLACEMENT 12 bbl

OWNER

CEMENT
AMOUNT ORDERED 150sx com 3%CC 2%gel

EQUIPMENT

PUMP TRUCK # P1 CEMENTER Heath
HELPER Cody
BULK TRUCK # B1 DRIVER Jay
BULK TRUCK # DRIVER

COMMON	@	
POZMIX	@	
GEL	@	
CHLORIDE	@	
ASC	@	
HANDLING	@	
MILEAGE		
	TOTAL	

REMARKS:
Ran 5 jts of 8⅝ casing and landing jt
Est circulation with mud pump
Hooked up and mixed 150sx and released plug - disp 12 bbl of H2O and shut in @ 300psi

SERVICE

DEPTH OF JOB		
PUMP TRUCK CHARGE		
EXTRA FOOTAGE	@	
MILEAGE	@	
MANIFOLD	@	
	TOTAL	

CHARGE TO: Tri-United Inc
STREET
CITY Hays STATE KS ZIP 67626

PLUG & FLOAT EQUIPMENT

wood plug	@	
	TOTAL	

Schippers Oil Field Services, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME George Begler
SIGNATURE George Begler

SALES TAX (If Any)
TOTAL CHARGES
DISCOUNT IF PAID IN 30 DAYS