ALLIED OIL & GAS SERVICES, LLC 052237

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Liberal KS

DATE 8-29-13	SEC. 17	TWP. 29S	RANGE 33W	CALLED OUT	ON LOCATION 11:00am	JOB START 1:00pm	JOB FINISH 2:00pm
LEASE Dewell	WELL # #1		LOCATION Vec Sublette KS 4 miles North			COUNTY Haskell	STATE KS
OLD OR (NEW) (Circle one)			to CR 150 West to II 3/4 south West into				

CONTRACTOR

TYPE OF JOB Surface

HOLE SIZE 12 1/4 T.D. 1603

CASING SIZE 8 5/8 DEPTH 1607.89

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT 40.49

CEMENT LEFT IN CSG. 2.5 7 bbls

PERFS.

DISPLACEMENT 99.82 bbls

EQUIPMENT

PUMP TRUCK # 531-541 CEMENTER Lenny Beeg
HELPER Cesar P.

BULK TRUCK # 456-251 DRIVER Decedrick G.

BULK TRUCK # 562-528 DRIVER Pedro G.

Liberal

P LOCATION/DEPT. ~~REMARKS:~~ D025 NON DS
LEASE/WELL/FAC Dewell B1
0102 ELEMENT 3023
173886 CAPEX / OPEX - Circle one
Cost Ctr PA UNSUPPORTED ☐
PRINTED NAME Mark A Bonner
SIGNATURE: Mark A Bonner
I Certify that these Services/Materials have been received

CHARGE TO: OXY USA

STREET

CITY STATE ZIP

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Mark A Bonner

SIGNATURE Mark A Bonner

OWNER

CEMENT

AMOUNT ORDERED 350sk Class C 2% gypsea 2% metso. 3% cc .2% SA 51 1/4# flo seal
245 Class C 2% cc 1/4# flo seal

COMMON 245	@ 24.40	5978.00
POZMIX	@	
GEL	@	
CHLORIDE 18sk	@ 64.00	1152.00
ASC	@	
Floseal 149#	@ 2.97	442.53
SA-51 60#	@ 17.55	1158.30
	@	
Allied Multi-Density	@	
Class C 350sk	@ 31.00	10850.00
	@	
	@	
	@	
HANDLING 648.00	@ 2.48	1607.05
MILEAGE 1472.70	@ 2.60	3829.0
	TOTAL	25016.9

SERVICE

DEPTH OF JOB 1001'-2000'			
PUMP TRUCK CHARGE		2213.75	
EXTRA FOOTAGE	@		
MILEAGE 50	@	7.70	385.00
MANIFOLD 275	@	1	275.00
Light Vehicle 50	@	4.40	220.00
	@		
	TOTAL		3093.75

PLUG & FLOAT EQUIPMENT

Guide Shoe 1	@	460.98	460.98
Flapper Float Valve 1	@	446.94	446.94
Centralizer 14	@	74.88	1048.32
Cement Basket 1	@	559.26	559.26
Stop Collar 1	@	56.16	56.16
Top Rubber Plug 1	@	131.04	131.04
	TOTAL		2,702.70

SALES TAX (If Any)

TOTAL CHARGES $ 30813.35

DISCOUNT IF PAID IN 30 DAYS

Net= 18796.15