12/16/2013

#24796

CONSOLIDATED Oil Well Services, LLC

5000000788

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	Jack Horton	State, County	Chautauqua , Kansas	Cement Type	CLASS A
Job Type	Long String	Section	25	Excess (%)	30
Customer Acct #	3596	TWP	33S	Density	13.5
Well No.	Butcher #7	RGE	10E	Water Required	8.5
Mailing Address		Formation		Yeild	1.75
City & State		Tubing		Sacks of Cement	140
Zip Code		Drill Pipe		Slurry Volume	43.6 bbl
Contact		Casing Size	4 1/2"	Displacement	20.4
Email		Hole Size	6 3/4"	Displacement PSI	500-700
Cell		Casing Depth	1286'	MIX PSI	300
Dispatch Location	BARTLESVILLE	Hole Depth	1300'	Rate	4 bpm

Code	Cement Pump Charges and Mileage	Quantity	Unit	Price per Unit	
5401	CEMENT PUMP (2 HOUR MAX)	1	2 HRS MAX	$1,085.00	$ 1,085.00
5402	FOOTAGE	1286	PER FOOT	$0.23	$ 295.78
5406	EQUIPMENT MILEAGE (ONE-WAY)	50	PER MILE	$4.20	$ 210.00
5407	MIN. BULK DELIVERY (WITHIN 50 MILES)	1	PER LOAD	$368.00	$ 368.00
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
				EQUIPMENT TOTAL	$ 1,958.78
	Cement, Chemicals and Water				
1126A	THICK SET CEMENT (8LB OWC 4% GEL 2% CAL. CLORIDE	140	0	$20.16	$ 2,822.40
1118B	PREMIUM GEL/BENTONITE (50#)	400	0	$0.22	$ 88.00
1107A	PHENOSEAL	140	0	$1.35	$ 189.00
1110A	KOL SEAL (50 # SK)	700	0	$0.46	$ 322.00
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
1123	CITY WATER (PER 1000 GAL)	4000	Per 1000 Gal	$17.30	$ 69.20
				Chemical Total	$ 3,490.60
	Cement Water Transports				
5502C	80 BBL VACUUM TRUCK (CEMENT)	3	BL VACUUM TRUCK (CEM	$100.00	$ 300.00
0			0	$0.00	$ -
0			0	$0.00	$ -
				Transports Total	$ 300.00
	Cement Floating Equipment (TAXABLE)				
	Cement Basket				
0			0	$0.00	$ -
	Centralizer				
0			0	$0.00	$ -
0			0	$0.00	$ -
	Float Shoe				
0			0	$0.00	$ -
	Float Collars				
0			0	$0.00	$ -
	Guide Shoes				
0			0	$0.00	$ -
	Baffle and Flapper Plates				
0			0	$0.00	$ -
	Packer Shoes				
0			0	$0.00	$ -
	DV Tools				
0			0	$0.00	$ -
	Ball Valves,Swedges,Clamps, Misc.				
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
	Plugs and Ball Sealers				
4404	4' 1/2" RUBBER PLUG		PER UNIT	$47.25	$ 47.25
	Downhole Tools				
0			0	$0.00	$ -
				CEMENT FLOATING EQUIPMENT TOTAL	$ 47.25
			0	SUB TOTAL	$ 5,796.63
			8.30%	SALES TAX	$ 275.40
				TOTAL	$ 6,072.03
			5%	(-DISCOUNT)	$ 271.59
				DISCOUNTED TOTAL	**$ 5,800.44**

PD CK # 1352

	DRIVER NAME
577	Kirk Sanders
492	Jake Cole
518	Jonathan Fullwood
P.O #113399	Nunneley's

AUTHORIZATION _____ TITLE _____

DATE 12/16/13 FOREMAN Kirk Sanders

I ACKNOWLEDGE THAT THE PAYMENT TERMS, UNLESS SPECIFICALLY AMENDED IN WRITING ON THE FRONT OF THE FORM OR IN THE CUSTOMER'S ACCOUNT RECORDS, AT OUR OFFICE, AND CONDITIONS OF SERVICE ON THE BACK OF THIS FORM ARE IN EFFECT FOR SERVICES IDENTIFIED ON THIS FORM.