ALLIED OIL & GAS SERVICES, LLC

Federal Tax I.D. # 20-8651475

43239 29
063416

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Oakley KS

DATE	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
5/29/14	28	9	25			2:00	@ 4:45

LEASE	WELL #	LOCATION	COUNTY	STATE
Sauer A	7 Down 0	ST Peter N to Rd H then 1/2 W 1/4 N into	Graham	KS

OLD OR (NEW) (Circle one)

CONTRACTOR Integrity 7
TYPE OF JOB Prod. 2 Stage
HOLE SIZE 7 7/8 T.D.
CASING SIZE 5 1/2 15.5# DEPTH 4163
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DV DEPTH 2150
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT 37.67
CEMENT LEFT IN CSG. 37.67
~~PERFS.~~ Both 49 Hz0 80BL Rig Mud
DISPLACEMENT 118BL H20

OWNER Same

CEMENT
AMOUNT ORDERED 125 ASC 10% Salt 2% Gel 5# Gilsonite 725SK ALW 1/4 Flo Seal 12BBL WFR-2

~~COMMON~~ ALW	650 SK	@ 15.95	10367.50
POZMIX		@	
GEL	2	@ 23.40	46.80
CHLORIDE		@	
ASC	125 SK	@ 20.20	2612.50
Gilsonite	625 lb	@ .98	612.50
Salt	13 SK	@ 26.35	342.50
WFR-2	12 BBL	@ 58.00	704.40
Flo Seal	150 lb	@ 2.22	333.25
HANDLING	1036.38 CF	@ 2.45	2539.31
MILEAGE 200 Tm/mile	43.071 Tm		6019.88
Material Total 15,163.45		TOTAL	

EQUIPMENT

PUMP TRUCK CEMENTER Allen Ryan
423281 HELPER Devin Ryan
BULK TRUCK
386 DRIVER Juan M (TLC)
BULK TRUCK
377 DRIVER Ramiro (TLC)

Service

REMARKS:

Ran Csg. Circulate mix WFR-2 mix & pump Displace w/ 47 BBL H20 (3185.37/218) 5 1 BBL Rig Mud w/ 700 PSI Lift Pressure @ 800 PSI Mix 385K ALW 1/4 Flo Seal 5# Gilsonite Wash up Displace Plug w/ 52 BBL H20 w/ 700 PSI Lift Land Plug @ 1700 PSI 700 PSI Closed Cement did circulate

SERVICE

DEPTH OF JOB	4163		
PUMP TRUCK CHARGE			2265.25
EXTRA FOOTAGE		@	
MILEAGE	60	@ 7.70	462.00
MANIFOLD		@ 4.50	225.00
Light Vehicle	60	@ 4.40	264.00
		@	
(5711.98/218)		TOTAL	13,157.04

CHARGE TO: Tex Kan Exploration LLC
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

W- DV Tool Baffle	1		5335.00
W- 2 Centralizers	2	@ 57.00	114.00
WC 20 Spiral Glides	20	@ 300.00	6000.00
40 Basket Rings	40	@ 59.00	2360.00
TR- AFU Float Shoe	1	@	545.00
W- Latch Down Assembly	1		660.00
(02)		TOTAL	15,114.00

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE Tom Beem

SALES TAX (If Any)
TOTAL CHARGES 43,237.49
DISCOUNT 5,917.35 (218) IF PAID IN 30 DAYS
37,312.13 Net