5000000880

267410

CONSOLIDATED Oil Well Services, LLC

CEMENT FIELD TICKET AND TREATMENT REPORT

	BPG	State, County	Montgomery , Kansas	Cement Type	CLASS A
	Long String	Section	7	Excess (%)	30
Acct #	1795	TWP	34S	Density	14
	Burris #7	RGE	14E	Water Required	7.9
g Address		Formation		Yeild	1.74
& State		Tubing		Sacks of Cement	80
p Code		Drill Pipe		Slurry Volume	24.8 bbl
Contact		Casing Size	4 1/2" (9.5#)	Displacement	12.2
Email		Hole Size	6 3/4"	Displacement PSI	200-400
Cell		Casing Depth	752'	MIX PSI	200
Dispatch Location	BARTLESVILLE	Hole Depth	760	Rate	3.7 bpm

Code	Cement Pump Charges and Mileage	Quantity	Unit	Price per Unit	
5401	CEMENT PUMP (2 HOUR MAX)	1	2 HRS MAX	$1,085.00	$ 1,085.00
5402	FOOTAGE	752	PER FOOT	$0.23	$ 172.96
5406	EQUIPMENT MILEAGE (ONE-WAY)	30	PER MILE	$4.20	$ 126.00
5407	MIN. BULK DELIVERY (WITHIN 50 MILES)	1	PER LOAD	$368.00	$ 368.00
5621	4 1/2 INCH PLUG CONTAINER	1	PER UNIT	$215.00	$ 215.00
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
				EQUIPMENT TOTAL	$ 1,966.96
	Cement, Chemicals and Water				
1126	WC. CEMENT (CAL SEAL) 6%OWC. 2% CAL.CLORIDE 2% GE	80	0	$19.75	$ 1,580.00
1107A	PHENOSEAL	40	0	$1.35	$ 54.00
1110A	KOL SEAL (50 # SK)	500	0	$0.46	$ 230.00
1111	GRANULATED SALT (50#) SELL BY #	550	0	$0.39	$ 214.50
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
				Chemical Total	$ 2,078.50
	Cement Water Transports				
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
				Transports Total	$ -
	Cement Floating Equipment (TAXABLE)				
	Cement Basket				
0			0	$0.00	$ -
	Centralizer				
0			0	$0.00	$ -
0			0	$0.00	$ -
	Float Shoe				
0			0	$0.00	$ -
	Float Collars				
0			0	$0.00	$ -
	Guide Shoes				
0			0	$0.00	$ -
	Baffle and Flapper Plates				
0			0	$0.00	$ -
	Packer Shoes				
0			0	$0.00	$ -
	DV Tools				
0			0	$0.00	$ -
	Ball Valves,Swedges,Clamps, Misc.				
0			0	$0.00	$ -
0			0	$0.00	$ -
0			0	$0.00	$ -
	Plugs and Ball Sealers				
4404	4' 1/2" RUBBER PLUG	1	PER UNIT	$47.25	$ 47.25
	Downhole Tools				
0			0	$0.00	$ -
				CEMENT FLOATING EQUIPMENT TOTAL	$ 47.25
			0	SUB TOTAL	$ 4,092.71
			6.15%	SALES TAX	$ 130.70
				TOTAL	$ 4,223.41
			5%	(-DISCOUNT)	$ 204.64
				DISCOUNTED TOTAL	**$ 4,012.17**

	DRIVER NAME
577	Kirk Sanders
398	Bryan Scullawl
551	Johnnie Goad
741 T93	Colby Nobles

AUTHORIZATION [signature]

TITLE

DATE

FOREMAN Kirk Sanders

CKNOWLEDGE THAT THE PAYMENT TERMS, UNLESS SPECIFICALLY AMENDED IN WRITING ON THE FRONT OF THE FORM OR IN THE CUSTOMER'S ACCOUNT RECORDS, AT OUR OFFICE, ID CONDITIONS OF SERVICE ON THE BACK OF THIS FORM ARE IN EFFECT FOR SERVICES IDENTIFIED ON THIS FORM.